S
625.704
H3fe
april 4, 1983

PLEASE RETURN

Montana State Library
3 0864 1006 6600 0
APR 11 1983
MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

MONTANA

DEPARTMENT OF HIGHWAYS



FIELD ENGINEERING AND CONSTRUCTION PROGRESS REPORT

ISSUED THE FIRST MONDAY OF THE MONTH

APRIL 4, 1983


DOMINION OF CANADA
BRITISH COLUMBIA
ALBERTA
SASKATCHEWAN
LINCOLN
FLATHEAD
GLACIER
TOOLE
LIBERTY
HILL
BLAINE
PHILLIPS
VALLEY
DANIELS
SHERIDAN
ROOSEVELT
SANDERS
LAKE
POWERS
TETON
CHOUTEAU
MCCONE
RICHLAND
MINERAL
MISSOULA
LEWIS AND CLARK
CASCADE
FERGUS
PETROLEUM
GARFIELD
DAWSON
PRAIRIE
WIBAUX
GRANITE
POWELL
WHEATLAND
GOLDEN VALLEY
MUSSELLSHELL
ROSEBUD
TREASURE
FALLON
RAVALLI
DEER LODGE
JEFFERSON
BROADWATER
FALLATIN
SWEET GRASS
YELLOWSTONE
STILLWATER
CUSTER
POWDER RIVER
CARTER
BEAVERHEAD
MADISON
GALLATIN
PARK
BIG HORN
CARBON
YELLOWSTONE NATIONAL PARK
DIVISION CONSTRUCTION SECTIONS
BILLINGS DIVISION HEADQUARTERS
DIVISION CONSTRUCTION SECTION BOUNDARY
MONTANA
PREPARED BY THE
STATE OF MONTANA
DEPARTMENT OF HIGHWAYS
PLANNING AND RESEARCH BUREAU
IN COOPERATION WITH THE
U.S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION
MILES

DISTRICT: Missoula 1130

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: March 31, 1983

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
Moose South RS 212-2(1)3	G, GS, PMS 4.7 Miles	Final PIH	44	39	Dec 1983
Elmo - Rollins F 5-2(5)	G, GS, PMS, & Struct 5.4 Miles	Plans To Checker	0	87	June 1984
Ravalli - Lake & Mary Ronan RS 352-1(1)	G, GS, PMS 1.2 Miles	Plans To Checker	0	86	June 1984
Plains - West F 6-1(18)68	PMS Overlay 7.0 Miles	Plans To Checker	0	77	June 1984
Whitefish West & South F 5-3(16)126	PMS Overlay 4.9 & 1.2 Miles	Final PIH	2	35	Sept 1984
Poison - Northwest F 5-2(21)61	PMS Overlay 6.0 Miles	Final PIH	0	35	Sept. 1984
G. Shore & Flathead Lake F 52-1(2)0	PMS Overlay 3.6 Miles	Final PIH	0	35	Sept. 1984
West Reserve Drive RS 5&B-1(1)0	G, GS, PMS 1.7 Miles	Plans To Checker	0	80	Jan. 1984
Thompson Falls Northwest FR 6-1(8)29	PMS Overlay 16.8 Miles	Plans To Checker	0	75	June 1983
Perma Canyon RS 382-1(1)	G, GS, PMS 2.8 Miles	Preliminary PIH	91	19	Nov. 1983
Mullan Road RS 263-1(4)	G, GS, PMS 4.7 Miles	Final PIH	0	33	Nov. 1985
Flathead Co. Line South F 5-2(3)86	G, GS, PMS 7.7 Miles	Final PIH	0	40	Jan 1987
Dixon - North RS 212-1(1)0	G, GS, PMS 3.2 Miles	Planning Report	0	0	July 1987
Superior East & West SR 90-1(98)43	PMS Overlay 19.7 Miles	Final PIH	Plans To Checker 146½	70	May 1983
Beaverhead East & West IR 90-3(NP)142	PMS Overlay 7.6 Miles	Final PIH	0	0	June 1984

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: Missoula 1130

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: March 31, 1983

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
Beaverhead East IR 90-3(59)133	PMS Overlay 7.6 Miles	Final PIH	20	10	June 1983
Clinton East & West IR 90-2(73)119	PMS Overlay 15.7 Miles	Final PIH	4	10	July 1983

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4-1-83

PROJECT NO.: I 90-1 (95)22
PROJ. NAME: Drexel - E&W
LENGTH: 6.2 miles
COUNTY: Mineral
CONTRACT TIME: 100 WD
ORDER TO PROCEED DATE: 4-18-83
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 4,621,015.26
CONTRACTOR: Northwest Const. Inc.
FROM (town): Kirkland, Wa.
AWARD DATE: 2-28-83
DATE WORK STARTED:
PROBABLE COMPLETION DATE: Nov. 1983
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:
PROJECT MANAGER: Minor
NO. OF ENG. PERSONNEL EMPLOYED: 7

TELEPHONE: 649-2460
ADDRESS: St. Regis, Mt.

GENERAL: The preconstruction Conference was held on March 22, 1983. They plan to start work on slide removal next week.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 1983

PROJECT NO.: I IG 90-1(61)27 21-7
CONTRACT AMOUNT: $ 2,911,556
PROJ. NAME: St. Regis East & West
CONTRACTOR: COP Const. Co.
LENGTH: 15.2 Miles Structures
FROM (town): Billings, Mt.
COUNTY: Missoula
AWARD DATE:
CONTRACT TIME: 200 Working days
DATE WORK STARTED: 12-14-82
ORDER TO PROCEED DATE: 12-1-82
PROBABLE COMPLETION DATE: Oct. '83
% COMPLETE: 27 (est.)
NO. DAYS WORKED PER WEEK: 6
% TIME USED: 0
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 14-20
NO. HOURS PER SHIFT: 3-12
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Jack Silvey
TELEPHONE: 287-2460
NO. OF ENG. PERSONNEL EMPLOYED: 3
ADDRESS: St. Regis

% of Major Items Complete: Class AD Jan. 5 53%, Structure Fill 72%, Fill 91%, Sub Base 53%, Aggregate Base 100%, Total Typical Test Piles 39%, Total Major Items 27% Items 47%

GENERAL: Reinforcing Steel 21%, Shoring & Cribs 75%, Work Bridge 75%

St. Regis Interchange B-2 & B-3 EB & WB Complete

St. Regis Bridges

B-2 B-2 Complete

WB B-3 Cofferdam in place, pile driven, seal & Ftg. concrete placed

EB B-3 " " " " " getting ready to place seal

B-3 B-3 " " ", seal placed (curing)

B-1 Cap concrete placed

Work Bridges complete

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 1130-Missoula

ROAD WORK ITEMS
CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4-1-83

PROJECT NO.: I IG 90-1(61)27, U-7
CONTRACT AMOUNT: $ 2,911,556.01
PROJ. NAME: St. Regis E. & W.
CONTRACTOR: Cop Construction Co.
LENGTH: 0.1 Miles
FROM (town): Billings, Montana
COUNTY: Mineral
AWARD DATE: 11-30-82
CONTRACT TIME: 200 Working Days
DATE WORK STARTED: 12-14-82
ORDER TO PROCEED DATE: 12-1-82
PROBABLE COMPLETION DATE: October, 1983
% COMPLETE: 40
NO. DAYS WORKED PER WEEK: Up to 6
% TIME USED: 0
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: Up to 26
NO. HOURS PER SHIFT: 10
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Miner
TELEPHONE: 649-2460
NO. OF ENG. PERSONNEL EMPLOYED: 7
ADDRESS: Star Route 472
St. Regis, Mont. 59866

GENERAL: Riverside Contracting, Inc., sub-contractor, worked 11 days during this reporting period. Work consisted of hauling & placing Unclass. Excavation at the Little Joe Overpass structure and at the St. Regis Interchange area. Grading items are now 42% complete. Drainage items remain 19% complete. Signing items remain 54% complete and the roadwork portions of the project are now 40% complete. Construction staking of earthwork items are now 80% complete.

RECEIVED
MAR 30 1983
Department of Highways
Missoula, Montana

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRH/SHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4-1-83

PROJECT NO.: IR 90-1(97)37
CONTRACT AMOUNT: $
PROJ. NAME: Sloway Slide Correction
CONTRACTOR:
LENGTH:
FROM (town):
COUNTY: Mineral
AWARD DATE:
CONTRACT TIME: 30 Working Days
DATE WORK STARTED:
ORDER TO PROCEED DATE:
PROBABLE COMPLETION DATE:
% COMPLETE:
NO. DAYS WORKED PER WEEK:
% TIME USED:
NO. SHIFTS PER DAY:
NO. MEN EMPLOYED:
NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Tuhija
TELEPHONE: 822-4810
NO. OF ENG. PERSONNEL EMPLOYED:
ADDRESS: Superior, Mt.

GENERAL: The bids were opened on March 24, 1983. We have received no information on the award of the contract.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4-1-83

PROJECT NO.: I 90-1(57)79 U-4
CONTRACT AMOUNT: $ 7,299,746.44
PROJ. NAME: Sloway-Superior
CONTRACTOR: Peter Kiewit sons'co
LENGTH: 8.1 miles
FROM (town): Sheridan, Wyo.
COUNTY: Mineral
AWARD DATE: 9-21-82
CONTRACT TIME: 200 w.d.
DATE WORK STARTED: 11-2-82
ORDER TO PROCEED DATE: 10-20-82
PROBABLE COMPLETION DATE: 7-84
% COMPLETE: 18
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 7
NO. SHIFTS PER DAY: 2
NO. MEN EMPLOYED: 35
NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Gerald Tanita
TELEPHONE: 822-4810
NO. OF ENG. PERSONNEL EMPLOYED:
ADDRESS: P.O. Box 147
Superior, Montana

GENERAL: Construction staking in progress, being 99% complete.

Trucks hauling excavation from Lt sta 55+00 to sta 61+00 to 104+00 - 127+00.

Scrapers hauling borrow from Rt 974+00 to 974+00 - 985+00.

Bridge sub-contractor working on bridge at Dry creek interchange.

Crusher is producing 1½" or 5A gravel at sta 1100+00.

Culvert installation taking place thruout job also fence removal. Fish trap installed at Dry creek.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 1108

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March

PROJECT NO.: FR-90-3(57)0811+2 CONTRACT AMOUNT: $328,383.15

PROJ. NAME: I-90 Flood Damage Repair CONTRACTOR: Swan & Sons Constr. Co.

LENGTH: 38 miles. FROM (town): Anaconda

COUNTY: Granite & Powell AWARD DATE: Nov. 30, 1982

CONTRACT TIME: 75 W.D. DATE WORK STARTED: March 14, 1983

ORDER TO PROCEED DATE: 4-18-83 PROBABLE COMPLETION DATE: 7-1-83

% COMPLETE: 18% NO. DAYS WORKED PER WEEK: 5

% TIME USED: 0 NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 15 NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Jim Williams TELEPHONE: 549-6491

NO. OF ENG. PERSONNEL EMPLOYED: 2-3 ADDRESS: P.O. Box 7039
Missoula, Mont.

GENERAL: The contractor has hauled the granular material in the Powell county area. He is now hauling & placing rip rap and topsoil in the powell county area from west to east. The work has been going good.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4-1-83

PROJECT NO.: MBP 7-1(27)13 MBP 7-1(28)16 & MBP 7-1(29)

CONTRACT AMOUNT: $ 44,390.00

PROJ. NAME: Bridge Painting

CONTRACTOR: Rainbow Painting Co.

LENGTH: N.A.

FROM (town): Great Falls

COUNTY: Ravalli

AWARD DATE: November 30, 1982

CONTRACT TIME: 9/1/83

DATE WORK STARTED:

ORDER TO PROCEED DATE:

PROBABLE COMPLETION DATE:

% COMPLETE:

NO. DAYS WORKED PER WEEK:

% TIME USED:

NO. SHIFTS PER DAY:

NO. MEN EMPLOYED:

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Maart

TELEPHONE: 549-6491

NO. OF ENG. PERSONNEL EMPLOYED:

ADDRESS:

GENERAL: We have had no word from the contractor.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4-1-83

PROJECT NO.: F-FF 7-1(2)46, U-3 / F 7-1(6)43 U-1 & U-2

PROJ. NAME: ~~Hamilton North~~ / Hamilton - South

LENGTH: 3.8

COUNTY: Ravalli

CONTRACT TIME: 120 W.D.

ORDER TO PROCEED DATE: 4-18-83

% COMPLETE:

% TIME USED:

NO. MEN EMPLOYED:

CONTRACT AMOUNT: $4,350,724.30

CONTRACTOR: Peter Kiewit Sons' Co.

FROM (town): Sheridan, WY

AWARD DATE:

DATE WORK STARTED:

PROBABLE COMPLETION DATE:

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Dutton

TELEPHONE: 363-4420

NO. OF ENG. PERSONNEL EMPLOYED: 9

ADDRESS: Hamilton, Mt.

GENERAL: The preconstruction conference was held on March 24, 1983. The contractor plans to begin work on the pipe items on April 6th.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4-1-83

PROJECT NO.: BHF 7-2(7)95 BHM 8113(2)

PROJ. NAME: Madison St. & Higgins Ave. Br.

LENGTH: N.A.

COUNTY: Missoula

CONTRACT TIME: 90 W.D.

ORDER TO PROCEED DATE: 10-21-81

% COMPLETE: 44

% TIME USED: 76

NO. MEN EMPLOYED: 0

CONTRACT AMOUNT: $ 718 227.50

CONTRACTOR: Slotten Const. Co.

FROM (town): Great Falls

AWARD DATE: 9-30-81

DATE WORK STARTED: 5-25-82

PROBABLE COMPLETION DATE: 7-31-83

NO. DAYS WORKED PER WEEK: 0

NO. SHIFTS PER DAY: 0

NO. HOURS PER SHIFT: 0

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Maart

NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 549-6491

ADDRESS: Missoula, Mt.

GENERAL: The project is shut down.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 1108

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 31, 1983

PROJECT NO.: RS 267-1(3)0 & M 8115(2) CONTRACT AMOUNT: $ 297,476.90
PROJ. NAME: Rattlesnake Dr. & Lincoln Rd. CONTRACTOR: American Asphalt Inc.
LENGTH: 0.9 Miles FROM (town): Missoula
COUNTY: Missoula AWARD DATE: 11-30-82
CONTRACT TIME: 60 W.D. DATE WORK STARTED: 2-28-83
ORDER TO PROCEED DATE: 4-18-83 PROBABLE COMPLETION DATE: 7-22-83
% COMPLETE: 25 % NO. DAYS WORKED PER WEEK: 5
% TIME USED: 0 NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 19 NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Jim Williams TELEPHONE: ~~596~~ 549-6491
NO. OF ENG. PERSONNEL EMPLOYED: 4-5 ADDRESS: P.O. Box 7039
Missoula, Mont.

GENERAL: The contractor has been working on the RS 267-1(3)0 portion of the contract. The grading is about 95% complete, Culverts is about 95% complete and hauling & placing of 1½ C.B.S. is about 90% complete. The contractor plan's to start placing curb & gutter next week and finish the grading and placing Base course & Paving of the project should be the following week.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 1130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-30-83

PROJECT NO.: RS 269-1(3)19
PROJ. NAME: MAIN STREET STEVENSVILLE
LENGTH: 0.8 MILES
COUNTY: RAVALLI
CONTRACT TIME: 90 Working Days
ORDER TO PROCEED DATE: April 18, 1983
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 5

CONTRACT AMOUNT: $ 944,371.70
CONTRACTOR: LONG CONST. CO., INC.
FROM (town): MISSOULA, MT
AWARD DATE: Feb. 28, 1983
DATE WORK STARTED: 3-31-83
PROBABLE COMPLETION DATE: Aug 22, 1983
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: JIM CYR
TELEPHONE: 777-2258
NO. OF ENG. PERSONNEL EMPLOYED: 7
ADDRESS: STEVENSVILLE, MT

GENERAL: Contractor has set all permanent Construction Signs. ~~To date no construction has begun~~. Work began on Storm Sewer 3-31-83
Construction staking is about 10% complete

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 1108

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March

PROJECT NO.: PMS 4140(61) 4-1
PROJ. NAME: Iglaid Thermoplastic Pavement Marking
LENGTH: N/A
COUNTY: State Wide
CONTRACT TIME: 45 WD
ORDER TO PROCEED DATE: 8-17-83
% COMPLETE: 0
% TIME USED: 13
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $ 73,840.43
CONTRACTOR: Mark Rite Line Inc.
FROM (town): Billings
AWARD DATE: 7-27-82
DATE WORK STARTED: —
PROBABLE COMPLETION DATE: 7-22-83
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: Jim Williams
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 549-6491
ADDRESS: P.O. Box 7039
Missoula, Mont.

GENERAL: The contractor plans to start work about the 16th of May in the Kalispell area weather permitting.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4-1-83

PROJECT NO.: MBP 8107(8) MBP 24-1(10)27

PROJ. NAME: Bridge Painting

LENGTH: NA

COUNTY: Missoula

CONTRACT TIME: 7-1-83

ORDER TO PROCEED DATE: 11-19-82

% COMPLETE:

% TIME USED:

NO. MEN EMPLOYED:

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 69,696.00

CONTRACTOR: B & L Painting

FROM (town): Missoula

AWARD DATE: 10-29-82

DATE WORK STARTED:

PROBABLE COMPLETION DATE:

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Maart

TELEPHONE: 549-6491

NO. OF ENG. PERSONNEL EMPLOYED:

ADDRESS: Missoula, Mt.

GENERAL: We have had no word from the contractor since the contract was awarded.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3/31/83

PROJECT NO.: SMP 3199-82
PROJ. NAME: Maintenance Stkp.
LENGTH:
COUNTY: Missoula, Mineral & Sanders
CONTRACT TIME: 90 days
ORDER TO PROCEED DATE: 11/19/82
% COMPLETE: 43
% TIME USED: 42
NO. MEN EMPLOYED: 10
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 289,900.00
CONTRACTOR: Schellinger Const. Co.
FROM (town): Columbia Falls, MT.
AWARD DATE: 10/29/82
DATE WORK STARTED: 2/9/83
PROBABLE COMPLETION DATE: 5/1/83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:
~~PROJECT MANAGER~~ Dist. Matls. Sup't.: Robert W. Todd
TELEPHONE: 549-6491
NO. OF ENG. PERSONNEL EMPLOYED:
ADDRESS: Dept. of Highways
Missoula, Montana

GENERAL: Contractor finished crushing & stockpiling at Alberton on March 22, 1983. Just starting to crush at Superior

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Kal const AREA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-29-83

PROJECT NO.: MBP 1-1(12)6 & MBP1-1(13)11 CONTRACT AMOUNT: $ 103,000.00

PROJ. NAME: Yaak River & Kootenai River BR'S CONTRACTOR: Sunshine painting & const

LENGTH: 0 FROM (town): Great Falls, Mt. 59405

COUNTY: Lincoln AWARD DATE: 11-30-82

CONTRACT TIME: complete 9-1-83 DATE WORK STARTED: ~

ORDER TO PROCEED DATE: 12-20-82 PROBABLE COMPLETION DATE: 8-83

% COMPLETE: 0 NO. DAYS WORKED PER WEEK:

% TIME USED: 0 NO. SHIFTS PER DAY:

NO. MEN EMPLOYED: 0 NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~

EFFECTIVE OPENING DATE: ~

PROJECT MANAGER: Gamache TELEPHONE: 755-5717

NO. OF ENG. PERSONNEL EMPLOYED: 0 ADDRESS: Dept of Highways
Kalispell, Mt. 59901

GENERAL: A pre construction conference was held at the District Headquarters office in Missoula March 15, 1983 Some of the items discussed were traffic control, Rail Road flagging, mat'l suppliers, mat'ls in storage & the possibility of starting work before the first of May. This would be acceptable with a letter of request providing the ambient temperatures & relative humidity etc are favorable to bridge painting. The contractor expects to work with two crews. One crew will clean & paint the Kootenai River Bridge while the other crew works on the various smaller structures.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Kal Const Area

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-29-83

MBP 5-3(14)128

PROJECT NO.: MBP 1-1(10)45, MBP 33-1(1)10 White Fish River Bridges

PROJ. NAME: Libby, B.N. Overpass #

LENGTH: 0

COUNTY: Lincoln & Flathead

CONTRACT TIME: complete 9-1-83

ORDER TO PROCEED DATE: 12-20-82

% COMPLETE: ~

% TIME USED: ~

NO. MEN EMPLOYED: ~

ACTUAL COMPLETION DATE: ~

CONTRACT AMOUNT: $ 34,665.00

CONTRACTOR: Sunshine Painting & Const.

FROM (town): Great Falls, Mt. 59405

AWARD DATE: 11-30-82

DATE WORK STARTED: ~

PROBABLE COMPLETION DATE: 8-83

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~

EFFECTIVE OPENING DATE: ~

PROJECT MANAGER: Gomacke

TELEPHONE: 755-5717

NO. OF ENG. PERSONNEL EMPLOYED:

ADDRESS: Dept. of Highways
Kalispell, Mt. 59901

GENERAL: A preconstruction conference was held at the District Headquarters office in Missoula March 15, 1983. Some of the items discussed were Traffic control, Rail Road Flagging, Mat'l Suppliers, Mat'ls in storage & the possibility of starting work before the first of May. This would be acceptable with a letter of request providing the ambient temperatures & relative humidity etc are favorable to bridge painting. The Fisher River Bridge was deleted from this contract with the addition of the B.N. Overpass at Libby. This results in a net decrease of $5,325.00.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 29, 1983

PROJECT NO.: HES 1-1(9)60
CONTRACT AMOUNT: $
PROJ. NAME: Barrier Rail & Signing
CONTRACTOR: Frank Gurney Inc.
LENGTH: 0.11 Miles
FROM (town): Spokane, Wash.
COUNTY: Lincoln
AWARD DATE:
CONTRACT TIME: 20 Work Days
DATE WORK STARTED:
ORDER TO PROCEED DATE:
PROBABLE COMPLETION DATE:
% COMPLETE:
NO. DAYS WORKED PER WEEK:
% TIME USED:
NO. SHIFTS PER DAY:
NO. MEN EMPLOYED:
NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: K. Chrisinger
TELEPHONE: 755-5717
NO. OF ENG. PERSONNEL EMPLOYED: 0
ADDRESS: P.O. Box 400
Kalispell, Mont. 59901

GENERAL: ~~Progress~~ Project was let to contract on March 24, 1983 and the only information received to date was the name of the contractor.

RECEIVED
MAR 30 1983
Department of Highways
Missoula District

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: X March 29, 1983

PROJECT NO.: HES 5-2(17)67

PROJ. NAME: Polson-Big Arm

LENGTH: 0.4 Miles

COUNTY: Lake

CONTRACT TIME: 20 Work Days

ORDER TO PROCEED DATE: Feb. 28, 1983

% COMPLETE: 0

% TIME USED: 0

NO. MEN EMPLOYED:

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 34,197.20

CONTRACTOR: One Way Sign & Construction

FROM (town): Billings

AWARD DATE: February 28, 1983

DATE WORK STARTED:

PROBABLE COMPLETION DATE:

NO. DAYS WORKED PER WEEK: 0

NO. SHIFTS PER DAY: 0

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: K. Chrisinger

NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 755-5717

ADDRESS: P.O. Box 400
Kalispell, Mont. 59901

GENERAL: No word received from the contractor as to when he plans on starting work. No date set for a precon as yet.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MSLA
KALISPELL AREA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4-1-83

PROJECT NO.: F5-3(11)93
PROJ. NAME: KALISPELL- SOUTH
LENGTH: 16.9 MILES
COUNTY: LAKE & FLATHEAD
CONTRACT TIME: 120 W.D.
ORDER TO PROCEED DATE: 6-14-82
% COMPLETE: 10
% TIME USED: 43
NO. MEN EMPLOYED: 0

CONTRACT AMOUNT: $ 2,143,985.90
CONTRACTOR: EMPIRE SAND & GRAVEL
FROM (town): BILLINGS
AWARD DATE: 5-21-82
DATE WORK STARTED: 9-7-82
PROBABLE COMPLETION DATE: 9-1-83
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G. P. KONT
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 755-5717
ADDRESS: KALISPELL

GENERAL:

NO WORK THIS PAST PERIOD. THE GUARD RAIL SUB-CONTRACTOR, FRANK GURNEY, INC, PLANS TO BEGIN WORK ABOUT MAR 31.

RECEIVED
MAR 30 1983
Department of Highways
Missoula, Montana

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Kal const Area

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-29-83

PROJECT NO.: MBP 6-1(15)11 ~~(10)~~33

PROJ. NAME: Bullrwin & Beaver Cr. Br's

LENGTH: 0

COUNTY: Sanders

CONTRACT TIME: complete 7-1-83

ORDER TO PROCEED DATE: 11-19-82

% COMPLETE: 0

% TIME USED: 0

NO. MEN EMPLOYED: 0

ACTUAL COMPLETION DATE: ~

CONTRACT AMOUNT: $ ~~16,500.00~~ 8,846.00

CONTRACTOR: Sunshine Painting & Const.

FROM (town): Great Falls, Mt. 59405

AWARD DATE: 10-29-82

DATE WORK STARTED: ~

PROBABLE COMPLETION DATE: 6-83

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~

EFFECTIVE OPENING DATE: ~

PROJECT MANAGER: Gamache

TELEPHONE: 755-5717

NO. OF ENG. PERSONNEL EMPLOYED: 0

ADDRESS: Dept of Highways
Kalispell, Mt. 59901

GENERAL: A preconstruction conference was held at the District Headquarters office in Missoula March 15, 1983. Some of the items discussed were traffic control, mat'l suppliers, mat'ls in storage & the possibility of starting work before the first of May. This would be acceptable with a letter of request providing the ambient temperatures & relative humidity etc are favorable to bridge painting. The Beaver Creek Bridge was deleted from the painting contract.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Kal const Bureau

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-29-83

PROJECT NO.: MBP 6-1(17) 56

CONTRACT AMOUNT: $20,900.00

PROJ. NAME: Thompson River Bridge

CONTRACTOR: Sunshine painting & const.

LENGTH: 0

FROM (town): Great Falls, Mt. 59405

COUNTY: Sanders

AWARD DATE: 11-30-82

CONTRACT TIME: complete 9-1-83

DATE WORK STARTED: ~

ORDER TO PROCEED DATE: 12-20-82

PROBABLE COMPLETION DATE: 8-83

% COMPLETE: 0

NO. DAYS WORKED PER WEEK:

% TIME USED: 0

NO. SHIFTS PER DAY:

NO. MEN EMPLOYED: 0

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~

EFFECTIVE OPENING DATE: ~

PROJECT MANAGER: Comache

TELEPHONE: 755-5717

NO. OF ENG. PERSONNEL EMPLOYED: 0

ADDRESS: Dept of Highways
Kalispell, Mt. 59901

GENERAL: A pre const ruction conference was held at the Distrcts Headquarters office in Missoula march 15, 1983. Some of the items Discussed were Traffic control, Rail road flagging, Mat'l suppliers mat'ls in storage & the possibility of starting work before the First of May. This would be acceptable with a letter of Request providing the ambient Temperatures & Relative humidity etc are Favorable To Bridge painting.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 1130 Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4-1-83

PROJECT NO.: F 6-1(10)75
PROJ. NAME: Plains-Paradise
LENGTH: 1.6
COUNTY: Sanders
CONTRACT TIME:
ORDER TO PROCEED DATE:
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $
CONTRACTOR:
FROM (town):
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:
PROJECT MANAGER: Predalue
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 826-5619
ADDRESS: Plains, Mt.

GENERAL: The letting was held on March 24 1983. We have no information on the award of the contract.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MSLA
KAL. AREA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4-1-83

PROJECT NO.: SMP 1899-82
CONTRACT AMOUNT: $ 203,375.00
PROJ. NAME: MAINT. STOCKPILES
CONTRACTOR: SCHELLINGER CONST CO
LENGTH: ~
FROM (town): COLUMBIA FALLS
COUNTY: GLACIER - LAKE - FLATHEAD
AWARD DATE: 10-29-82
CONTRACT TIME: 85 WD
DATE WORK STARTED: 1-18-83
ORDER TO PROCEED DATE: 11-19-82
PROBABLE COMPLETION DATE: 5-1-83
% COMPLETE: 50
NO. DAYS WORKED PER WEEK: 0
% TIME USED: 34
NO. SHIFTS PER DAY: 0
NO. MEN EMPLOYED: 0
NO. HOURS PER SHIFT: 0
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: G.P. ROAT
TELEPHONE: 755-5717
NO. OF ENG. PERSONNEL EMPLOYED: 0
ADDRESS: KALISPELL

GENERAL:

NO WORK THIS PAST MONTH.
2 RECLAMATION PLANS PENDING IN GLACIER COUNTY.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

RECEIVED
MAR 30 1983
Department of Highways
Missoula, Montana

DISTRICT: Missoula

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: ~~Feb.~~ March 29, 1983

PROJECT NO.: RS 508-1(4)

DATE SURVEY AUTHORIZED: July 24, 1981

PROJ. NAME: Libby N/W

DATE WORK STARTED: November 5, 1981

LENGTH: 10.5 Miles

ESTIMATED COMPLETION DATE: Pending

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K. Chrisinger

TELEPHONE: 755-5717

NO. PERSONNEL ASSIGNED: 0

% COMPLETE: 30

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Butte

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: 3/31/83

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
S 278-1(1) 43 Jackson No	PL. mix overlay & Widening	Field Review	40	64	8/84
M 0299 (4) Ana Urban Sts.	P.M.S., Grading & Drainage	Plan in hand	36	9	1/85
S 50-2 (4) 55 Gallatin Canyon Rd	P.M.S. Overlay & dipouts	Plan in hand	0	45	5/84
S 549-1(1) 0 Whitehall So.	Grading, Gravel Surf & Plmix Base	Plan in hand	0	0	—
F 29-1(10) 43 Twin Bridges No	PL mix overlay & Widening	Plan in hand	8	34	9/84
F 47-1(1) 0 Ana - Wm Springs	PL mix overlay	Plan in hand	0	49	8/84
RS 205-1(1) 0 Bozeman - Belgrade	PLmix overlay, widening Horiz. Alignment	Plan in hand	0	0	—
F 85-1(2) 0 Black Rabbit Lane	PLmix Overlay Grading & Widening	Plan in hand	0	5	8/84
IR 90-4 (37) 230 Homestake Pass E&W	PLmix Overlay dipouts & G. Railupgrade	Plan in hand	40	20	6/84
IR 90-5(45) 256 Cardwell East.	PLmix Overlay & dipouts & G. railupgrade	Plan in hand	16	5	3/84
IR 90-6(45) 307 Bozeman No Side & East	PL mix overlay	Plan in hand	0	0	3/84
IR 90-2(52) 340 Mission Int. East.	PL mix overlay	Plan in hand	32	0	—
F 86-1(5) 3 Bridger Canyon Rd	Reconstruction & Slide Correction	Plan in hand	0	50	8/84
RS 411-1(1) 0 Springh. II Rd.	Grading Gravel Surf. PL mix & Overlay	Plan in hand	0	10	—

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3/31/83

PROJECT NO.: ER 8-1(8)081 & 2 ER 8-2(23)081

PROJ. NAME: Flood Damage Repair Garrison & MacDonald Pass

CONTRACT AMOUNT: $221,964.00

CONTRACTOR: Skinner Enterprises

LENGTH: 8.0 Miles

FROM (town): Helena, MT

COUNTY: Powell & Lewis & Clark

AWARD DATE: 4/1/82

CONTRACT TIME: 75 W.D.

DATE WORK STARTED: 5/24/82

ORDER TO PROCEED DATE: 4/22/82

PROBABLE COMPLETION DATE: 6/15/83

% COMPLETE: 75

NO. DAYS WORKED PER WEEK: 1

% TIME USED: 91

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 5

NO. HOURS PER SHIFT: 9

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Bettle

TELEPHONE: 494-3224 Ext. 29

NO. OF ENG. PERSONNEL EMPLOYED: 2

ADDRESS: Box 3068
Butte, MT 59702

GENERAL: Contractor worked one day this period doing finishing work in ditch area lt. Sta. 318+00± to Sta. 334+00±, but due to muddy conditions very little progress was made.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: MARCH 31, 1983

PROJECT NO.: I-15-1(27)58 U2 & F89-1(4)0

PROJ. NAME: DILLON SO. (NO. SECT.) DILLON I CONN.

LENGTH: 3.1

COUNTY: BEAVERHEAD

CONTRACT TIME: 250 W.D.

ORDER TO PROCEED DATE: 4-16-82

% COMPLETE: 39.7

% TIME USED: 42.2

NO. MEN EMPLOYED: 50 [redacted] ±

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 7,977,999.79

CONTRACTOR: BEYERS GENERAL CONSTRUCTORS

FROM (town): BUTTE, MT.

AWARD DATE: 3-5-82

DATE WORK STARTED: 4-19-82

PROBABLE COMPLETION DATE: NOV. 83

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 2

NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: FLYNN

TELEPHONE: 683-2078

NO. OF ENG. PERSONNEL EMPLOYED:

ADDRESS: DILLON, MT.

GENERAL: BEYERS CO. [redacted] RESUMED HAULING BORROW 3-3-83 6 to 9 SCRAPERS, 40 HRS./WK, INCREASED to 45 HRS/WK ON 3-28-83. THIS OPERATION FROM ERB #2 PIT & LOGAN PIT to MAINLINE STA'S. 225± to 290±

LAVELLE POWDER CO. SUB-CONTRACTED A PORTION OF THE BORROW HAULING THE BEGAN HAULING ON 3-11-83, STARTED DOUBLE SHIFT ON 3-14-83. STARTED WITH 3 BELLY DUMP TRUCKS & INCREASED TO 9 BELLY DUMPS, HAULING FROM WHEAT PIT TO MAINLINE STA'S. 130+00 to 188±.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 31, 1983

PROJECT NO.: I IG 15-3(32)157 U2 Basin E.
I 15-3(29)160 U-5 Boulder W.
I 15-3(31)164 Boulder Rev.

CONTRACT AMOUNT: $ 12,424,462.39

PROJ. NAME: See above

CONTRACTOR: Peter Kiewit Sons' Co.

LENGTH: 5.4 Miles

FROM (town): Sheridan, Wyoming

COUNTY: Jefferson

AWARD DATE: July 15, 1980

CONTRACT TIME: 280 Working Days

DATE WORK STARTED: August 11, 1980

ORDER TO PROCEED DATE: July 15, 1980

PROBABLE COMPLETION DATE: July 15, 1983

% COMPLETE: 98

NO. DAYS WORKED PER WEEK: —

% TIME USED: 95

NO. SHIFTS PER DAY: ——

NO. MEN EMPLOYED: 0

NO. HOURS PER SHIFT: ——

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: Oct. 29, 1982

PROJECT MANAGER: William G. Bork

TELEPHONE: 406-225-~~3251~~ 3962

NO. OF ENG. PERSONNEL EMPLOYED: 3

ADDRESS: P.O. Box 26
Boulder, Montana 59632

GENERAL: ALL ITEMS ON THE PROJECT ARE COMPLETE 100% EXCEPT FOR THE FOLLOWING:

FENCE	99%
SIGNING	99%
SEEDING	50%
OPEN GRADED FRICTION COURSE	0%
PAINT STRIPING	80%
PLASTIC PAVEMENT MARKING	0%

This work will be completed in 1983 when weather permits.
The seeding contractor plans on starting the week of April 4. Weather permitting.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 31, 1983

PROJECT NO.: F89-1(4)0 I15-1(27)58 U-2

CONTRACT AMOUNT: $ 7,977,640.10

PROJ. NAME: Dillon South (No. Sec.)

CONTRACTOR: Beyer's General Constructors Inc.

LENGTH: 3.6 miles

FROM (town): Butte, Montana 59702

COUNTY: Beaverhead

AWARD DATE: March 5, 1982

CONTRACT TIME: 250 working days

DATE WORK STARTED: March 26, 1982

ORDER TO PROCEED DATE: April 16, 1982

PROBABLE COMPLETION DATE: Oct. 1983

% COMPLETE: 50

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 42

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 20

NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: H.A. Wiebe

TELEPHONE: 683-4447

NO. OF ENG. PERSONNEL EMPLOYED: 3

ADDRESS: P.O. Box 465
Dillon, Montana 59725

GENERAL: "BRIDGES"

Poindexter Slough; North and south bound structures are ready for concrete deck placement. Grade Separation; Forming base of deck and placing and tying deck reinforcing steel. South Dillon Interchange; Forming deck and diaphragms also, placing and tying deck reinforcing steel. This structure ready for concrete deck placement. Bridge over U.P.R.R.; Forming deck and diaphragms for spans no. 1, 2, and 3. Park Street Separation; Excavated bents 3 no. and so. bound and drove the test and service pile for these bents. Also, formed, placed and tied reinforcing steel for bents 2 no. and so. bound footings. Placed concrete for bents 2 and 4 (No. and So. Bound) footings. Blacktail Deer Creek; Formed, placed and tied reinforcing steel and concrete for bents no. 1 and 2 footings. Also, set prestressed beams and started forming base of deck and backwalls. The contractor worked 19, 8 hour shifts employing an average of 20 men. (CONT.)

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 31, 1983

PROJECT NO.: F89-1(4)0 I15-1(27)58 U-2

CONTRACT AMOUNT: $ 2,332,787.95 (structures)

PROJ. NAME: Dillon South (No. Sec.)

CONTRACTOR: Beyer's General Constructors Inc.

LENGTH: 3.6 miles

FROM (town): Butte, Montana 59702

COUNTY: Beaverhead

AWARD DATE: March 5, 1982

CONTRACT TIME: 250 working days

DATE WORK STARTED: March 26, 1982

ORDER TO PROCEED DATE: April 16, 1982

PROBABLE COMPLETION DATE: Oct. 1983

% COMPLETE: 50

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 42

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 20

NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: H.A. Wiebe

TELEPHONE: 683-4447

NO. OF ENG. PERSONNEL EMPLOYED: 3

ADDRESS: P.O. Box 465
Lillon, Montana 59725

GENERAL: (CONT.) "BRIDGES"

Percentages complete for these items are as follows: Structure Excavation Type I 80%; Prebore 80%; Test Pile 12" 95%; Furnish Pile 12" 90%; Drive Pile 12" 90%; Test Pile 14" 100%; Furnish Pile 14" 100%; Drive Pile 14" 100%; Reinforcing Steel 49%; Class "AD" Concrete 73%; Work Bridge 75%; Bridge Survey 40%; 70' Prestressed Beams Type "A" 100%; 45' Prestressed Beams Type IV 100%; 95' Prestressed Beams Type IV 100%; 60' Prestressed Beams Type "A" 100%; 75' Prestressed Beams Type "A" 100%; Traffic Controll - Flagging 56%. These struc- as a whole are 50% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 2

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3/31/83

PROJECT NO.: FR 29-1(8)0 U-2
PROJ. NAME: VIRGINIA CITY-ENNIS
LENGTH: 7.7 Mi
COUNTY: MADISON
CONTRACT TIME: 70 WORK DAYS
ORDER TO PROCEED DATE: 6/14/82
% COMPLETE: 84
% TIME USED: 79
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 761,097.65
CONTRACTOR: KONITZ CONTRACTING
FROM (town): LEWISTOWN
AWARD DATE: 5/21/82
DATE WORK STARTED: 8/11/82
PROBABLE COMPLETION DATE: 7/1/83
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: W. SHUYLER
NO. OF ENG. PERSONNEL EMPLOYED: —

TELEPHONE: 222-6028
ADDRESS: BOX 1110
BOZEMAN 59715

GENERAL: SHUTDOWN FOR WINTER, WORK TO BE COMPLETED INCLUDES, SEAL & COVER, STRIPING AND SEEDING & FERT. NOTES FOR COMPLETED ITEMS HAVE BEEN CHECKED IN THE ~~BILLS~~ DISTRICT OFFICE

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3/31/83

PROJECT NO.: F 29-4(7) 84
CONTRACT AMOUNT: $ 4,152,024.82
PROJ. NAME: Harrison Ave.-Butte
CONTRACTOR: Jim Bilman Excavating, Inc.
LENGTH: 3.1 Miles
FROM (town): Butte, MT
COUNTY: Silver Bow
AWARD DATE: 10/29/82
CONTRACT TIME: 110 W.D.
DATE WORK STARTED: 1/31/83
ORDER TO PROCEED DATE: 4/18/83
PROBABLE COMPLETION DATE: 10/21/83
% COMPLETE: 11
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 0
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 16
NO. HOURS PER SHIFT: 9
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Bettle
TELEPHONE: 494-3224 Ext. 29
NO. OF ENG. PERSONNEL EMPLOYED: 7
ADDRESS: Box 3068
Butte, MT

GENERAL: Contractor finished crushing & stockpilling 3/4" Plant Mix Gr. "B" Aggregate on 3-10-83. Finished crushing 3/4" Top Surfacing Aggregate on 3-11-83. A Public Meeting conducted by the Dept. of Highways & the Contractor was held on 3-14-83 before work was started on Harrison Ave. The contractor began Storm Sewer work on 3-15-83. Started at Sta. 21+50± & working South. Storm Sewer work is 18% complete. Electrical work was started on 3-21-83 on Light & Signal Bases.

Utility Relocation is 98% complete.

The Construction Contractor plans to start Street Excavation on 4-4-83.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 31, 1983

PROJECT NO.: FR 50-2(9) 89 F 86-1(12) 1

PROJ. NAME: BRIDGER DRIVE MAIN St.

LENGTH: 1.3 & 0.9 Mi.

COUNTY: GaLLATIN

CONTRACT TIME: 60 Working Days

ORDER TO PROCEED DATE: 6/14/82

% COMPLETE: 90

% TIME USED: 82

NO. MEN EMPLOYED: -

ACTUAL COMPLETION DATE: -

CONTRACT AMOUNT: $ 450,667.75

CONTRACTOR: Long Const. Co. Inc.

FROM (town): Billings, Montana

AWARD DATE: 5/21/82

DATE WORK STARTED:

PROBABLE COMPLETION DATE: 6/30/82

NO. DAYS WORKED PER WEEK: -

NO. SHIFTS PER DAY: -

NO. HOURS PER SHIFT: -

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: -

EFFECTIVE OPENING DATE: -

PROJECT MANAGER: BLOSSOM

TELEPHONE: 584-5074

NO. OF ENG. PERSONNEL EMPLOYED: -

ADDRESS: Box 1110
Bozeman, Mont.

GENERAL: Seal & Cover is all that Remains to Complete The Project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-31-83

PROJECT NO.: SMP 0199-82
CONTRACT AMOUNT: $ 197,125.00
PROJ. NAME: Maint. Stockpiles
CONTRACTOR: Dugdale Const. Co.
LENGTH: Stockpiles Various
FROM (town): Butte, Mont.
COUNTY: 4 Counties
AWARD DATE: 10-29-82
CONTRACT TIME: 80 Days
DATE WORK STARTED: 1-3-83
ORDER TO PROCEED DATE: 11-19-82
PROBABLE COMPLETION DATE: 5-20-83
% COMPLETE: 53.5 %
NO. DAYS WORKED PER WEEK: 6
% TIME USED: 66.3 %
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 5
NO. HOURS PER SHIFT: 10
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: R.T. Wilson
TELEPHONE: 782-1797
NO. OF ENG. PERSONNEL EMPLOYED: 4
ADDRESS: 1940 "C" ST.
Butte

GENERAL: Percent Complete Includes Slight Over Run In Tonage & Haul

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: MARCH 31, 1983

PROJECT NO.: IE-90-4(35)206

CONTRACT AMOUNT: $ 2,930,748.02

PROJ. NAME: OPPORTUNITY - BUTTE

CONTRACTOR: HILDE CONSTR. CO., INC.

LENGTH: 12.7 MILES

FROM (town): GREAT FALLS, MONT.

COUNTY: DEER LODGE & SILVER BOW

AWARD DATE: 9-24-82

CONTRACT TIME: 100 WORKING DAYS

DATE WORK STARTED: 11-1-82

ORDER TO PROCEED DATE: 10-20-82

PROBABLE COMPLETION DATE: 10-15-83

% COMPLETE: 19

NO. DAYS WORKED PER WEEK: 0

% TIME USED: 19

NO. SHIFTS PER DAY: 0

NO. MEN EMPLOYED: 0

NO. HOURS PER SHIFT: 0

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: J. ERICKSON

TELEPHONE: 782-1797

NO. OF ENG. PERSONNEL EMPLOYED: 4

ADDRESS: BUTTE, MONT.

GENERAL: THE CONTRACTOR DID NO WORK ON THIS PROJECT THROUGH THIS PERIOD.

ENGINEERING CREW RUNNING ℄ AND OFFSET LINES ON AN INTERMITTENT SCHEDULE DUE TO OTHER ASSIGNMENTS

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4-1-83

PROJECT NO.: I-90-7(46)340
CONTRACT AMOUNT: $ 338,338.60
PROJ. NAME: Mission Slide Area.
CONTRACTOR: Baltausch Const.
LENGTH:
FROM (town): HARRE, MT.
COUNTY: PARK
AWARD DATE: MAY 21, 1982
CONTRACT TIME: 40 W.D
DATE WORK STARTED: 6-14-82
ORDER TO PROCEED DATE: 6-15-82
PROBABLE COMPLETION DATE: 4-30-83
% COMPLETE: 99
NO. DAYS WORKED PER WEEK:
% TIME USED: 80
NO. SHIFTS PER DAY:
NO. MEN EMPLOYED: ~
NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: JOHNSON
TELEPHONE: 222-6028
NO. OF ENG. PERSONNEL EMPLOYED:
ADDRESS: Livingston, MT
Box 1110 Bozeman, MT

GENERAL: No work was performed on this project this past month. The Contractor anticipates that fencing on Slide Area will begin as soon as weather permits. All work is complete with only fencing to be completed. Completed items and supporting data documentation have been field and District checked. Personnel are assigned to various projects within the local area

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE 2210

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-31-83

PROJECT NO.: SMP 0299-82
PROJ. NAME: MAINT. STOCKPILES
LENGTH: NONE
COUNTY: BIG HORN, GALLATIN & PARK
CONTRACT TIME: 98
ORDER TO PROCEED DATE: 11-19-82
% COMPLETE: 82.9 %
% TIME USED: 74.5 %
NO. MEN EMPLOYED: 10
ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $ 294,370.00
CONTRACTOR: HILDE CONST. CO., INC.
FROM (town): GREAT FALLS
AWARD DATE: 10-29-82
DATE WORK STARTED: 12-1-82
PROBABLE COMPLETION DATE: 4-15-83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: BOZ.-1, BIG HORN -2
NO. HOURS PER SHIFT: BOZ.-8, BIG HORN -9, LIV. -2

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: —

EFFECTIVE OPENING DATE:

PROJECT MANAGER: D. J. COUGHLIN
NO. OF ENG. PERSONNEL EMPLOYED: —

TELEPHONE: 586-5074
ADDRESS: P.O. BOX 1110
BOZEMAN, MT. 59715

GENERAL: HILDE STARTED CRUSHING & STOCKPILING IN LIVINGSTON ON 2-28-83 & COMPLETED SAME ON 3-4-83. THERE WAS 20,005.4 TONS PRODUCED AT THE LIVINGSTON PIT.

SUPPLIER, PIONEER READY MIX, STARTED CRUSHING AT THE BELGRADE PIT ON 3-16-83, THEY ARE CRUSHING ONLY NOW & PLAN ON START HAULING ON 4-1-83. QUANTITY TO DATE HAULED IS 2727.5 TONS

RECIEVED WORD FROM RAY SCHAAK IN BILLINGS THAT THEY STARTED CRUSHING AT BIG HORN SITE ON 3-9-83 & THAT THEY SHOULD BE COMPLETED ON 3-30-83. HAVEN'T RECIEVED QUANTITIES AT THE TIME OF THIS REPORT

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 31, 1983

PROJECT NO.: I-90-7(37)350 U-1
PROJ. NAME: Springdale - Big Timber West Section
LENGTH: 4.8
COUNTY: Park & Sweetgrass
CONTRACT TIME: 230 W. Days
ORDER TO PROCEED DATE: 3-3-81
% COMPLETE: 99
% TIME USED: 85
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 5,790,026.97
CONTRACTOR: Wickens Bros.
FROM (town): Lewistown, Mont.
AWARD DATE: Feb. 23, 1981
DATE WORK STARTED: March 11, 1981
PROBABLE COMPLETION DATE: 4-30-83
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Sitton
NO. OF ENG. PERSONNEL EMPLOYED: 0-1

TELEPHONE: 222-7085
ADDRESS: 1122 West Front Box 3
Livingston, Montana 59047

GENERAL: Final estimate & supporting data being compiled as time permits and is now 98% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 31, 1983

PROJECT NO.: I-90-7(37)350 U-2
CONTRACT AMOUNT: $ 3,156,442.68
PROJ. NAME: Springdale - Big Timber
CONTRACTOR: McIntyre Const.
LENGTH: 3.2
FROM (town): Great Falls
COUNTY: Sweetgrass
AWARD DATE: April 1, 1982
CONTRACT TIME: 120 W. Days
DATE WORK STARTED: April 26, 1982
ORDER TO PROCEED DATE: April 1, 1982
PROBABLE COMPLETION DATE: 6-30-83
% COMPLETE: 64
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 73
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 0 - 10
NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Stim
TELEPHONE: 222-7055
NO. OF ENG. PERSONNEL EMPLOYED: 5
ADDRESS: 1122 West Front Box 7
Livingston, Montana 59047

GENERAL: Contractor crushed PMS Gr. B on a double shift basis until 3-11-83 and then went to a single 8hr shift. Only 11 days of crushing the past month due to break down or weather. Contractor estimates that he has about 3/4 of the plant mix material crushed. Swan & Son on project 3-16 & 3-17 seeding on area 1. Completed 42 A. before being snowed out. Swan plans on finishing the seeding later this week.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-31-83

PROJECT NO.: RS 284 2 (3) 15 U1

PROJ. NAME: Canyon Ferry SE

LENGTH: 00 Miles

COUNTY: Broadwater

CONTRACT TIME: 50

ORDER TO PROCEED DATE: 8-17-82

% COMPLETE: 90

% TIME USED: 70

NO. MEN EMPLOYED: 0

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 144,711.95

CONTRACTOR: SK Construction Inc.

FROM (town): Missoula, mont.

AWARD DATE: July 27, 1982

DATE WORK STARTED: 9-21-82

PROBABLE COMPLETION DATE: 4-15-83

NO. DAYS WORKED PER WEEK: 0

NO. SHIFTS PER DAY: 0

NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: A. G. Reather

NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 449-3031

ADDRESS: Helena

GENERAL: No work by contractor.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 31, 1983

PROJECT NO.: RS-375-1(2)0 ABU-1807 (1)

PROJ. NAME: Continental Drive

LENGTH: 4.8 mile

COUNTY: Silver Bow

CONTRACT TIME: 60 Days

ORDER TO PROCEED DATE:

% COMPLETE: 0

% TIME USED: 0

NO. MEN EMPLOYED: 0

ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $

CONTRACTOR:

FROM (town):

AWARD DATE:

DATE WORK STARTED:

PROBABLE COMPLETION DATE:

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~

EFFECTIVE OPENING DATE: ~

PROJECT MANAGER: Irwin Bmell

NO. OF ENG. PERSONNEL EMPLOYED: 4

TELEPHONE: 782-1797

ADDRESS: Butte, Mt.

GENERAL: Engr Crew Establishing &. Contract letting 3-24 but not awarded as yet.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4-1-83

PROJECT NO.: SR-540-1(2)7
PROJ. NAME: EAST RIVER ROAD
LENGTH: 10.3
COUNTY: PARK
CONTRACT TIME: 60 W.D
ORDER TO PROCEED DATE: 8-17-82
% COMPLETE: 87
% TIME USED: 60
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 698,325.40
CONTRACTOR: MEYER Const. Co.
FROM (town): BILLINGS, MT
AWARD DATE: July 27, 1982
DATE WORK STARTED: 9-7-82
PROBABLE COMPLETION DATE: 7-1-83
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:
PROJECT MANAGER: JOHNSON
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 222-6028
ADDRESS: LIVINGSTON, MT.
P.O. Box 1110 Bozeman, MT.

GENERAL: The project is on winter shutdown with SEAL & COVER operations to be completed later this YEAR. PARK County who is furnishing the aggregate material for this project worked Ten days this past month Crushing & Stockpiling the Cover material employing 4 men. Producing ok this mat'l is Approx 80% Complete. All other items and work is 100% Complete with notes and Supporting data Field & District Checked. one to two men are assigned To Inspection on this project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-31-83

PROJECT NO.: M 1201(3)
PROJ. NAME: 19TH AVE.-BOZEMAN
LENGTH: 0.5 MI.
COUNTY: GALLATIN
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: 4/16/82
% COMPLETE: 100
% TIME USED: 97
NO. MEN EMPLOYED: ~

CONTRACT AMOUNT: $ 1,005,376.40
CONTRACTOR: WONG CONST. CO., INC.
FROM (town): BILLINGS
AWARD DATE: 2/4/82
DATE WORK STARTED: 4/21/82
PROBABLE COMPLETION DATE: ~
NO. DAYS WORKED PER WEEK: ~
NO. SHIFTS PER DAY: ~
NO. HOURS PER SHIFT: ~

ACTUAL COMPLETION DATE: 10/15/82
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 10/26/82
EFFECTIVE OPENING DATE: 10/1/82
PROJECT MANAGER: OLE OLSON
NO. OF ENG. PERSONNEL EMPLOYED: ~

TELEPHONE: 586-5074
ADDRESS: P.O. Box 1110
BOZEMAN

GENERAL: FINAL DATA WAS SENT TO HELENA ON 3-15-83

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 3/31/83

PROJECT NO.: RS 411-1(1) 0 DATE SURVEY AUTHORIZED: ~

PROJ. NAME: Springhill Rd. DATE WORK STARTED: No Crew Ass.

LENGTH: 6.3 Miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 0

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 3-31-83

PROJECT NO.: M 1212 (2) DATE SURVEY AUTHORIZED: 3-28-83

PROJ. NAME: Kacy Bird DATE WORK STARTED: 3-28-83

LENGTH: 1.1 Miles ESTIMATED COMPLETION DATE: 4-15-83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Olson TELEPHONE: 586-5074

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 15

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 3/31/83

PROJECT NO.: S 278-1(1)

DATE SURVEY AUTHORIZED: —

PROJ. NAME: Jackson No.

DATE WORK STARTED: No Crew Ass.

LENGTH: 7.6 Miles

ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____

TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____

% COMPLETE: 0

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 3/31/83

PROJECT NO.: M 0299(4)

DATE SURVEY AUTHORIZED: 1/27/78

PROJ. NAME: Ana. Urban Sts.

DATE WORK STARTED: N/A

LENGTH: 0.66 Miles

ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____

TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____

% COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 3/31/83

PROJECT NO.: IR 90-5(45)256 DATE SURVEY AUTHORIZED: 1/83

PROJ. NAME: Cardwell East DATE WORK STARTED: No Crew Ass.

LENGTH: 7.0 Miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 0

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 3/31/83

PROJECT NO.: RS 205-1( )0 DATE SURVEY AUTHORIZED: 12/83

PROJ. NAME: Belgrade-Bozeman DATE WORK STARTED: No Crew Ass.

LENGTH: 8.2 Miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 0

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 3/31/83

PROJECT NO.: IR 90-4(37)230 DATE SURVEY AUTHORIZED: 1/83

PROJ. NAME: Homestake E&W DATE WORK STARTED: No Crew Assigned

LENGTH: 10 Miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 0 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: 2130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: March 31, 1983

PROJECT NO.: IR-90-5(44)149-256 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Whitehall - Cardwell DATE WORK STARTED: 12-5-82

LENGTH: 4.3 Miles ESTIMATED COMPLETION DATE: 5-1-83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: V. Erickson TELEPHONE: 782-1797

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 23.3

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 3/31/83

PROJECT NO.: H.E.S. 1(6)1 DATE SURVEY AUTHORIZED: ~

PROJ. NAME: Junct. F.A.P. 86 & DATE WORK STARTED: No Crew Ass.

LENGTH: ~ FAS 536 ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 0

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 3/31/83

PROJECT NO.: F19-1(4) DATE SURVEY AUTHORIZED: 3/2/83

PROJ. NAME: West Valley Highway Ave DATE WORK STARTED: No Crew Ass

LENGTH: 4.7 Miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 0

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 3/31/83

PROJECT NO.: M 1212 (4) DATE SURVEY AUTHORIZED: —

PROJ. NAME: Kagy Blvd. 3rd-19th DATE WORK STARTED: No Crew Ass.

LENGTH: _____ ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 0

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Great Falls

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: April 4, 1983

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
FR 60-2 (8) 71 Belt - East and West	Slope Flattening PMBS Overlay	Final P.I.H.	0	90	8-15-83
RF 60-2 (3) 91 Great Falls - East	Grade, Gravel Surf. PMBS, Structure	Prelim. P.I.H.	60	23	9-1-83
FR 24-3 (3) 76 Rogers Pass-E(East Section)	Widen, Gravel Surf., PMBS, Structure	Prelim. P.I.H.	333	51	6-30-83
FR 24-3 (3) 76 Rogers Pass-E(West Section)	Widen, Gravel Surf., PMBS	Field Review	0	5	4-1-84
F 1-4 (1) 280 Shelby-East	Widen, Slope Flattening PMBS	Final P.I.H.	32	79	6-31-83
RS 348 (18) 5 Mi. So.-Ft. Benton South	Grade, Gravel Surf., PMBB	Prelim. P.I.H.	0	40	12-30- 83
F 3-1 (6) 8 Sun River Jct. - North	PMBS Overlay Minor Widening	Final P.I.H.	0	5	7-15-83

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: 3130 Gt. Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 25, 1983

PROJECT NO.: Structure Inventory
PROJ. NAME: and Inspection
LENGTH: ON System
COUNTY: Great Falls Division
CONTRACT TIME:
ORDER TO PROCEED DATE:
% COMPLETE: 47
% TIME USED:
NO. MEN EMPLOYED: Part Time 2
ACTUAL COMPLETION DATE:

No. Structures ~~CONTRACT AMOUNT~~ 267
CONTRACTOR: Completed 125
FROM (town): 142
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: T.G. Tomich
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 452-2361
ADDRESS: Box 1359
Gt. Falls, MT 59403

GENERAL: Work has been in progress on the On System for two week this reporting period. The construction work has slowed up the Bridge Inspection in this area.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: April 4, 1983

PROJECT NO.: IR 15-5(76) 283
PROJ. NAME: Great Falls-Vaughn Rehabilitate Test Sections
LENGTH: 1.3
COUNTY: Cascade
CONTRACT TIME: 60 W.D.
ORDER TO PROCEED DATE: 4/18/83
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,059,520.15
CONTRACTOR: United Materials of Gt. Falls, Inc.
FROM (town): Great Falls, MT.
AWARD DATE: February 28, 1983
DATE WORK STARTED: ---
PROBABLE COMPLETION DATE: 7/15/83
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: F. A. Robinson
NO. OF ENG. PERSONNEL EMPLOYED: 1-4

TELEPHONE: 453-2573
ADDRESS: 104 18th Ave. N.E.
Great Falls, MT.

GENERAL: No work to date. Contractor proposes temporary fence breaks and to obtain special borrow material from Highway R/W. Work will begin pending approval of these proposals by the F.H.W.A.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GT. FALLS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3/29/83

PROJECT NO.: FB 1-3(5) 198

PROJ. NAME: GLACIER Co LINE - E.

LENGTH: 6.7 MILES

COUNTY: GLACIER & FLATHEAD Co

CONTRACT TIME: 75 + 17 WD

ORDER TO PROCEED DATE: 10-21-81

% COMPLETE: 95

% TIME USED: 95

NO. MEN EMPLOYED:

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 908,253.20

CONTRACTOR: KONITZ CONT. INC.

FROM (town): LEWISTOWN, MT

AWARD DATE: 9-30-81

DATE WORK STARTED: 6-30-82

PROBABLE COMPLETION DATE: 7-15-83

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

ACTING PROJECT MANAGER: BRANDT

TELEPHONE: 434-2022

NO. OF ENG. PERSONNEL EMPLOYED: 0

ADDRESS: DEPT OF HIGHWAYS
SHELBY, MT. 59474

GENERAL: WORK SUSPENDED FOR WINTER.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: April 4, 1983

PROJECT NO.: HES 3-1(4)0

PROJ. NAME: Overhead Flasher-Vaughn

LENGTH: N/A

COUNTY: Cascade

CONTRACT TIME: 20 W.D.

ORDER TO PROCEED DATE: 7/1/82

% COMPLETE: 100

% TIME USED: 0

NO. MEN EMPLOYED: 0

CONTRACT AMOUNT: $ 7,936.00

CONTRACTOR: Livesay Traffic Mtce., Inc.

FROM (town): Great Falls, MT.

AWARD DATE: June 30, 1982

DATE WORK STARTED: 2/14/83

PROBABLE COMPLETION DATE: 4/15/83

NO. DAYS WORKED PER WEEK: 0

NO. SHIFTS PER DAY: 0

NO. HOURS PER SHIFT: 0

ACTUAL COMPLETION DATE: ---

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: F. A. Robinson

NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 453-2573

ADDRESS: 104 18th Ave. N.E.
Great Falls, MT.

GENERAL: All contract items on this project were completed 2/17/83. Approval has been granted to begin modification of the Overhead Assembly on a Force Account basis. It is anticipated this work will be completed April 15, 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: April 4, 1983

PROJECT NO.: F 3-2(8) 18 (Br. Only)
PROJ. NAME: Fairfield E & W
LENGTH: 5.0
COUNTY: Teton
CONTRACT TIME: See Road
ORDER TO PROCEED DATE: See Road
% COMPLETE: See Road
% TIME USED: See Road
NO. MEN EMPLOYED: 4 (Bridge)
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ See Road
CONTRACTOR: Slatten Const. Co.
FROM (town): Gt. Falls
AWARD DATE: See Road
DATE WORK STARTED: See Road
PROBABLE COMPLETION DATE: July 15, 1983
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G. Brown
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 453-0422
ADDRESS: P.O. Box 1359
Gt. Falls, Mt. 59403

GENERAL: Sub-contractor Slatten Const. Co. began work on 3-21-83 and to date have the steel piling drove and end bents beam seats poured at ±Sta. 992 ±. End bents at Sta. 1065 ± have been excavated.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4/4/83

PROJECT NO.: F 3-2 (8) 18
CONTRACT AMOUNT: $ 2,492,189.65
PROJ. NAME: Fairfield E. & W. (East)
CONTRACTOR: Hilde Const. Co.
LENGTH: 5.0 miles
FROM (town): Great Falls, MT
COUNTY: Cascade/Teton
AWARD DATE: November 30, 1982
CONTRACT TIME: 110 W.D.
DATE WORK STARTED: February 1, 1983
ORDER TO PROCEED DATE: April 18, 1983
PROBABLE COMPLETION DATE: September 1, 1983
% COMPLETE: 15
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 0
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 17
NO. HOURS PER SHIFT: 9
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Hammerbacker
TELEPHONE: 467-3448
NO. OF ENG. PERSONNEL EMPLOYED: 7
ADDRESS: Dept. of Highways
Fairfield, MT

GENERAL: Contractor completed installing sub-drain from sta. 1006 + 75 to sta. 1166 + 00.

Grading operations at sta. 969 + 00 to sta. 979 + 00 for bringing up fills for bridge ends was completed 3/21/83.

Contractor also working on installing syphon culverts at sta. 1038 + 39 and sta. 1114 + 15. Other culvert installations are 982 + 50, 982 + 02, 938 + 28, 1006 + 75, 1024 + 09 and 1047 + 86.

Work on bridge at sta. 972 + 45 consists of driving piles and footings.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 3130 - Gt. Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-25-83

PROJECT NO.: BHF 10-1(4) 2

PROJ. NAME: Overlay 15th St. Bridge

LENGTH: 0.00

COUNTY: Cascade

CONTRACT TIME: 100

ORDER TO PROCEED DATE: 10-18-82

% COMPLETE: 0

% TIME USED: 0

NO. MEN EMPLOYED: 0

CONTRACT AMOUNT: $ $ 287,498.00

CONTRACTOR: Sletten Constr. Co.

FROM (town): Gt. Falls

AWARD DATE: 9-23-83

DATE WORK STARTED: —

PROBABLE COMPLETION DATE: 9-15-83

NO. DAYS WORKED PER WEEK: 0

NO. SHIFTS PER DAY: 0

NO. HOURS PER SHIFT: 0

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: T.G. Tomich

TELEPHONE: 452-2361

NO. OF ENG. PERSONNEL EMPLOYED:

ADDRESS: Box 1359

Great Falls 0

GENERAL: The work will not start until spring

Adverse weather during spring would only hinder an efficient operation but would cause detour and traffic conditions. The delay was requested by the contractor.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 3130
Great FAlls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: April 4, 1983

PROJECT NO.: F 24-3(5)100
CONTRACT AMOUNT: $ 3,215,825.45
PROJ. NAME: Rogers Pass-East Midddle Sect
CONTRACTOR: Meyer Construction Co.
LENGTH: 8.5 miles
FROM (town): Billings, Montana
COUNTY: Lewis & Clark
AWARD DATE: Sept. 24, 1982
CONTRACT TIME: 120 working days.
DATE WORK STARTED: Nov. 18, 1982
ORDER TO PROCEED DATE: Oct. 18, 1982
PROBABLE COMPLETION DATE: Oct. 1983
% COMPLETE: 3
NO. DAYS WORKED PER WEEK: 0
% TIME USED: 0
NO. SHIFTS PER DAY:
NO. MEN EMPLOYED: 0
NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: S. W. Newton
TELEPHONE: 562-3888
NO. OF ENG. PERSONNEL EMPLOYED: 5
ADDRESS: Dept. of Highways
Augusta, Montana

GENERAL: Construction layout and staking is in progress. 8.5 miles of center line are run and referenced; 8.5 miles of R/W are completed; bench levels are 100% complete; 8.5 miles of staking are complete. Approaches are 10% staked; and culverts are 70% staked. Temporary fence is 95% complete.
The project is under winter shutdown.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 3130 Gt. Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-25-83

PROJECT NO.: F60-2(5) 92 U1

PROJ. NAME: Warden Bridge

LENGTH: 1,046.87 -- 0.198 Mi.

COUNTY: Cascade

CONTRACT TIME: 3104 13

ORDER TO PROCEED DATE: 4-16-81

% COMPLETE: 100

% TIME USED: 85

NO. MEN EMPLOYED: 2

ACTUAL COMPLETION DATE: 3-17-83

CONTRACT AMOUNT: $ $,792,966.20

CONTRACTOR: Sletten Construction Co.

FROM (town): Great Falls

AWARD DATE: January 23,1981

DATE WORK STARTED: Feb. 12, 1981

PROBABLE COMPLETION DATE: 3-17-83

NO. DAYS WORKED PER WEEK: 1

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 3-21-83

EFFECTIVE OPENING DATE:

PROJECT MANAGER: T.G. Tomich

TELEPHONE: 452-2361

NO. OF ENG. PERSONNEL EMPLOYED: 1

ADDRESS: Box 1359
Gt. Falls, MT 59403

GENERAL: The contractor completed work on subject project March 17,1983. The final notes and supporting data were submitted to the District office March 18,1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 3130 Gt. Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-25-83

PROJECT NO.: Structure F 60-2(5) 92 U2

CONTRACT AMOUNT: $1870,957.00 $ 2,764,053.48

PROJ. NAME: Warden Bridge Approaches

CONTRACTOR: Sletten Construction Co.

LENGTH: 0.203 Mi

FROM (town): Great Falls

COUNTY: Casacde

AWARD DATE: 2-28-83

CONTRACT TIME: 220 Working Days

DATE WORK STARTED: 3-22-83

ORDER TO PROCEED DATE: 4-18-83

PROBABLE COMPLETION DATE: 10-15-83

% COMPLETE: 1

NO. DAYS WORKED PER WEEK: 4

% TIME USED: 0

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 8 - 10

NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Structure T.G. Tomich

TELEPHONE: 452-2361

NO. OF ENG. PERSONNEL EMPLOYED: 3

ADDRESS: Box 1359
Gt. Falls, MT. 59403

GENERAL: Work started 3-22-83 with the footings at Bents 11,12 & 13 being excavated and driving of piling is in progress at Bent No. 12. The BN RR has put in the track crossings. Rinf Steel and piling has been arriving on the project. Items and their percentages of completion are: Str. Exav. 10%, Piling 5%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: April 4, 1983

PROJECT NO.: HES 60-2(6)91 & HES 60-2(11)91 U-1

PROJ. NAME: Lighting & Signals on 10th Ave. South

LENGTH: 29 Blocks-Street Lights Various Intersections-Signals

COUNTY: Cascade

CONTRACT TIME: 6/15/83 Completion Date

ORDER TO PROCEED DATE: 12/20/82

% COMPLETE: 10

% TIME USED: 31

NO. MEN EMPLOYED: 14

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 545,383.00

CONTRACTOR: Western Sign Corporation

FROM (town): Great Falls, MT.

AWARD DATE: November 30, 1982

DATE WORK STARTED: 2/28/83

PROBABLE COMPLETION DATE: 6/15/83

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: F. A. Robinson W. D. Smith

NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 453-2573 453-0422

ADDRESS: 104 18th Ave. N.E. Great Falls, MT.

GENERAL: Contractor installed Conduit between 2nd St. and 20th St. on 10th Avenue South; poured foundations for light poles 1 thru 11 and signals 1 thru 11; repaired trench between 2nd St. and 15th St.; and accomplished temporary signal hook-up at 5th, 7th, 9th, and 11th Streets.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: April 4, 1983

PROJECT NO.: HES 60-2(11)91 U-2
F-BHF-RTF 60-2(5)92 U-2

(APPROACHES - $893,096.00)
CONTRACT AMOUNT: $ 2,764,053.48

PROJ. NAME: Warden Bridge Appr.

SUB-CONTRACTOR: Riverside Contracting, Inc.

LENGTH: 0.4 mile

FROM (town): Paradise, MT.

COUNTY: Cascade

AWARD DATE: February 28, 1983

CONTRACT TIME: 220 W.D.

DATE WORK STARTED: ---

ORDER TO PROCEED DATE: 4/18/83

PROBABLE COMPLETION DATE: 10/15/83

% COMPLETE: 0

NO. DAYS WORKED PER WEEK:

% TIME USED: 0

NO. SHIFTS PER DAY:

NO. MEN EMPLOYED: 0

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: F. A. Robinson

TELEPHONE: 453-2573

NO. OF ENG. PERSONNEL EMPLOYED: 1-2

ADDRESS: 104 18th Ave. N.E.
Great Falls, MT.

GENERAL: No work on approaches to date. Sub-Contractor, Riverside Contracting, Inc. anticipates beginning work on clearing & grubbing items pending approval of sub-contracts.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 3130 - Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: April 4, 1983

PROJECT NO.: ER 60-2(13)081
PROJ. NAME: Belt Creek X-ing US 87&89
LENGTH: 0.0 Miles
COUNTY: Cascade
CONTRACT TIME: 45 Working Days
ORDER TO PROCEED DATE: Sept. 27, 1983
% COMPLETE: 4
% TIME USED: 31
NO. MEN EMPLOYED: 7
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 113,000.00
CONTRACTOR: Goodman Construction Co.
FROM (town): Billings, Mt.
AWARD DATE: Sept. 24, 1982
DATE WORK STARTED: Nov. 2, 1982
PROBABLE COMPLETION DATE: May 31, 1983
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: G. Enderson
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 453-2573
ADDRESS: Dept. Of Highways
Great Falls, Mt.

GENERAL: Work resumed March 22, 1983. Construction Signing was replaced and the contractor began hauling and stockpiling riprap. Placement of Filter Cloth and Random Riprap Class 2 began March 29, 1983.

Reconstruction of the Dike on the West side of Belt Creek will begin approx. the week of April 11, 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 3130 - Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: April 4, 1983

PROJECT NO.: SR 223-1(2)1

PROJ. NAME: Fort Benton - Chester

LENGTH: 11.0 Miles

COUNTY: Chouteau

CONTRACT TIME: 72 Working Days

ORDER TO PROCEED DATE: April 18, 1983

% COMPLETE:

% TIME USED:

NO. MEN EMPLOYED:

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $852,336.81

CONTRACTOR: Baltrusch Const. Co. Inc.

FROM (town): Havre, Mt.

AWARD DATE: Feb. 23, 1983

DATE WORK STARTED:

PROBABLE COMPLETION DATE: 7/15/83

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G. Emerson

TELEPHONE: 453-2573

NO. OF ENG. PERSONNEL EMPLOYED:

ADDRESS: Dept. of Highways
Great Falls, Mt.

GENERAL: The Pre-Construction Conference was held on March 18, 1983. The contractor plans to start work the week of April 4, 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: April 4, 1983

PROJECT NO.: RS 233-1 (4) 9
CONTRACT AMOUNT: $ 726,129.28
PROJ. NAME: St. Joe Road
CONTRACTOR: McIntyre Const.
LENGTH: 5.8 Miles
FROM (town): Great Falls
COUNTY: Hill
AWARD DATE: Sept. 24, 1982
CONTRACT TIME: 60 W.D.
DATE WORK STARTED: Oct. 25, 1982
ORDER TO PROCEED DATE: 10/18/82
PROBABLE COMPLETION DATE: July 1983
% COMPLETE: 30
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 28
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 22
NO. HOURS PER SHIFT: 9
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
Acting PROJECT MANAGER: G.W. Stabio
TELEPHONE: 265-6821
NO. OF ENG. PERSONNEL EMPLOYED: 5
ADDRESS: Box 592
Havre, Mt. 59501

GENERAL: The contractor began work on Roadbed Preparation and Agg. Base Course on March 14, 1983. Progress has been slow due to weather conditions. Existing Roadbed Preparation is 60% complete, 1½" CBC, Gr. 5A is 65% complete, 1" Plant Mix Base Gr. 2 aggregate is stockpiled, and the ½" Cover Matl. Gr. 2A is stockpiled.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: April 4, 1983

PROJECT NO.: TQS 236-1(3) 49 U-1 & 2
CONTRACT AMOUNT: $ 3,311,034.38
PROJ. NAME: Winifred - Big Sandy
CONTRACTOR: Morgen & Oswood
LENGTH: 1.4 Miles
FROM (town): Great Falls
COUNTY: Fergus & Chouteau
AWARD DATE: July 29, 1980
CONTRACT TIME: 250 + 11 W.D.
DATE WORK STARTED: Sept. 11, 1980
ORDER TO PROCEED DATE: Aug. 18, 1980
PROBABLE COMPLETION DATE: Jan. 1983
% COMPLETE: 100%
NO. DAYS WORKED PER WEEK: 0
% TIME USED: 98%
NO. SHIFTS PER DAY: 0
NO. MEN EMPLOYED: 0
NO. HOURS PER SHIFT: 0
ACTUAL COMPLETION DATE: Jan. 10, 1983
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: Jan. 10, 1983
EFFECTIVE OPENING DATE: Nov. 11, 1982
PROJECT MANAGER: Glen Brown
TELEPHONE: 265-6821
NO. OF ENG. PERSONNEL EMPLOYED: ___
ADDRESS: P.O. Box 592

GENERAL: The project was completed on January 10, 1983, using 98% of the contract time provided. Final Estimate was submitted to the District office on February 17, 1983 and will be forwarded to Helena on April 11, 1983.

Marlin Backney

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: April 1, 1983

PROJECT NO.: RS 240-1 (2) 11
CONTRACT AMOUNT: $ 852,593.20
PROJ. NAME: Chinook - Cleveland
CONTRACTOR: Baltrusch Const. Co.
LENGTH: 14.2 Miles
FROM (town): Havre, Mt.
COUNTY: Blaine
AWARD DATE: Feb. 28, 1983
CONTRACT TIME: 60 W.D.
DATE WORK STARTED:
ORDER TO PROCEED DATE: 4/18/83
PROBABLE COMPLETION DATE: Sept. 1983
% COMPLETE: 0
NO. DAYS WORKED PER WEEK: 0
% TIME USED: 0
NO. SHIFTS PER DAY: 0
NO. MEN EMPLOYED: 0
NO. HOURS PER SHIFT: 0
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
ACTING PROJECT MANAGER: G.W. Stabio
TELEPHONE: 265-6821
NO. OF ENG. PERSONNEL EMPLOYED: 3
ADDRESS: Box 592
Havre, Mt. 59501

GENERAL: The preconstruction conference was held in Gt. Falls on March 18, 1983. The contractor plans to begin work on the project around April 18, 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: April 4, 1983

PROJECT NO.: RS-BRS 330-1(5)1

CONTRACT AMOUNT: $

PROJ. NAME: Elm Bridge Approaches

SUB-CONTRACTOR: Swan & Sons Const.

LENGTH:

FROM (town):

COUNTY:

AWARD DATE:

CONTRACT TIME:

DATE WORK STARTED:

ORDER TO PROCEED DATE:

PROBABLE COMPLETION DATE:

% COMPLETE: 21

NO. DAYS WORKED PER WEEK:

% TIME USED: (See bridge Report)

NO. SHIFTS PER DAY:

NO. MEN EMPLOYED:

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: F. A. Robinson

TELEPHONE: 453-2573

NO. OF ENG. PERSONNEL EMPLOYED: 0

ADDRESS: 104 18th Ave. N.E.
Great Falls, MT.

GENERAL: No work by Sub-Contractor pending completion of structure.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: April 4, 1983

PROJECT NO.: RS-BRS 330-1(5) 1
PROJ. NAME: Ulm Bridge & App's
LENGTH: 0.5
COUNTY: Cascade
CONTRACT TIME: 233 W/D
ORDER TO PROCEED DATE: 12/1/81
% COMPLETE: 76
% TIME USED: 50
NO. MEN EMPLOYED: ~
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,861,841.20
CONTRACTOR: Slatten Const. Co.
FROM (town): Gt. Falls
AWARD DATE: 11-30-81
DATE WORK STARTED: 2-22-82
PROBABLE COMPLETION DATE: 8-15-83
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Brown-Robinson
NO. OF ENG. PERSONNEL EMPLOYED: ~

TELEPHONE: 453-0422 453-2573
ADDRESS: Gt. Falls Mt. 59403
P.O. Box 1359

GENERAL: No work on this project for this ~~period~~ period.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: April 4, 1983

PROJECT NO.: BS-BPS 565-1(3)0
CONTRACT AMOUNT: $486,280.20 (Bridge)
PROJ. NAME: Sims-North (Br. Only)
CONTRACTOR: McIntyre Const. Co.
LENGTH: 1.1
FROM (town): Gt. Falls
COUNTY: Cascade - Teton
AWARD DATE: See Road
CONTRACT TIME: See Road
DATE WORK STARTED: 11-5-82
ORDER TO PROCEED DATE: 10-18-82
PROBABLE COMPLETION DATE: 8-1-83
% COMPLETE:
NO. DAYS WORKED PER WEEK: 0
% TIME USED: See Road
NO. SHIFTS PER DAY: 0
NO. MEN EMPLOYED: 0
NO. HOURS PER SHIFT: 0
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: G. Brown
TELEPHONE: 453-0422
NO. OF ENG. PERSONNEL EMPLOYED: ~
ADDRESS: P.O. Box 1359
Great Falls, Mt. 59403

GENERAL: No work on structure for this reporting period.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4/4/83

PROJECT NO.: RS-BRS 565-1 (3) 0
CONTRACT AMOUNT: $ 920,779.66
PROJ. NAME: Simms-North
CONTRACTOR: McIntyre Const. Co.
LENGTH: 1.1 miles
FROM (town): Great Falls, MT
COUNTY: Cascade and Teton
AWARD DATE: September 24, 1982
CONTRACT TIME: 150 W.D.
DATE WORK STARTED: October 12, 1982
ORDER TO PROCEED DATE: October 18, 1982
PROBABLE COMPLETION DATE: August 1, 1983
% COMPLETE: 30
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 13
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 10
NO. HOURS PER SHIFT: 9
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Hammerbacker
TELEPHONE: 467-3448
NO. OF ENG. PERSONNEL EMPLOYED: 1
ADDRESS: Dept. of Highways
Fairfield, MT

GENERAL: Contractor began culvert operations 3/7/83. Irrigation pipe installed are at sta. 39 + 50, 33 + 70, 12 + 79 and 32 + 04. Also installed were syphon pipes at sta. 33 + 70 and 45 + 86.

Contractor digging drain ditch from sta. 36 + 92 to sta. 41 + 50 Lt. and set up screening plant 3/23/83 for producing type III bank protection.

Contractor building forms for inlet and outlet structures for syphons. Poured concrete 3/29/83 for syphon at sta. 33 + 70 and for retaining wall sta. 12 + 92 to sta. 13 + 44.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: April 4, 1983

PROJECT NO.: SMP 0899-82
CONTRACT AMOUNT: $ 248,465.00
PROJ. NAME: Maintenance Stockpiles
CONTRACTOR: Clark Brothers Contractors
LENGTH: 4 Pits
FROM (town): Victor, Mt.
COUNTY: Chouteau,Lewis&Clark & Cascade
AWARD DATE: October 29, 1982
CONTRACT TIME: 70 Working Days
DATE WORK STARTED: January 13, 1983
ORDER TO PROCEED DATE: Nov. 19, 1982
PROBABLE COMPLETION DATE:
% COMPLETE: 100
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 71
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 11
NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE: 3-14-83
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: March 16, 1983
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Walter D. Smith
TELEPHONE: 453-0422
NO. OF ENG. PERSONNEL EMPLOYED: 2
ADDRESS: P.O. Box 1359
Gt. Falls, Mt. 59403

GENERAL: Pit No. 0770-07-Emerson Jct.: The pit stockpile was hauled to the Emerson Jct. stockpile-completed on March 9, 1983.
Pit No. 2550-37-Sterns: The aprox. 5,000 ton of material was hauled from the stockpile adjacent to the pit to the Bowman's Corner stockpile-completed on March 14, 1983 which also completed the project with 50 of the authorized 70 contract days expended.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GT. FALLS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9/29/83

PROJECT NO.: STMP. 1899-82

PROJ. NAME: MAINT. STRIPES

LENGTH:

COUNTY: GLACIER - LAKE - FLATHEAD

CONTRACT TIME: 85 WD

ORDER TO PROCEED DATE:

% COMPLETE:

% TIME USED:

NO. MEN EMPLOYED:

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $

CONTRACTOR:

FROM (town):

AWARD DATE:

DATE WORK STARTED:

PROBABLE COMPLETION DATE:

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER:

NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 434-2032

ADDRESS: P.O. BOX 861
SHELBY, MT. 59474

GENERAL: NO WORK

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: April 4, 1983

PROJECT NO.: PMS 4140(61) U-2
PROJ. NAME: Statewide-Inlaid Plastic Pavement Markings
LENGTH: N/A
COUNTY: Various
CONTRACT TIME: 45 + 18 W.D.
ORDER TO PROCEED DATE: 8/17/82
% COMPLETE: 100
% TIME USED: 79
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 11/9/82

CONTRACT AMOUNT: $ 70,292.00
CONTRACTOR: Livesay Traffic Mtce., Inc.
FROM (town): Great Falls, Mt.
AWARD DATE: 7/27/82
DATE WORK STARTED: 10/6/82
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 11/9/82

EFFECTIVE OPENING DATE: N/A

PROJECT MANAGER: F.A. Robinso n
TELEPHONE: 453-2573
NO. OF ENG. PERSONNEL EMPLOYED: 0
ADDRESS: 104 18th Ave. N.E.
Great Falls, Mt.

GENERAL: The Final Estimate and Supporting Data were forwarded to Helena on March 15, 1983. This is the final report.

Marlin Brackney

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: April 4, 1983

PROJECT NO.: M 5212(1)

PROJ. NAME: Great Falls-South Arterial

LENGTH: 8.83 miles

DATE SURVEY AUTHORIZED: 3/17/81

DATE WORK STARTED: 12/10/81

ESTIMATED COMPLETION DATE: 6/30/83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F. A. Robinson

TELEPHONE: 453-2573

NO. PERSONNEL ASSIGNED: 0

% COMPLETE: 45

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: April 4, 1983

PROJECT NO.: M 5225(1)

PROJ. NAME: Ramps I 315

LENGTH: 0.49 miles

DATE SURVEY AUTHORIZED: 2/1/78

DATE WORK STARTED: 10/8/80

ESTIMATED COMPLETION DATE: 6/30/83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F. A. Robinson

TELEPHONE: 453-2573

NO. PERSONNEL ASSIGNED: 0

% COMPLETE: 7

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GT. FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 3/29/83

PROJECT NO.: F 58-1(3) DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Hudson Bay Divide - S DATE WORK STARTED: 10-24-80

LENGTH: 4.2 I ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

ACTING
PROJECT MANAGER: BRANDT TELEPHONE: 434-2022

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 13

ON SUSPEND WORK STATUS

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GT. FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 3/29/83

PROJECT NO.: BS 164-1(1) 15 DATE SURVEY AUTHORIZED: 1-10-83

PROJ. NAME: Becwang - Babb DATE WORK STARTED: 3/23/83

LENGTH: 5.9 MILES ESTIMATED COMPLETION DATE: 5/15/83

DATE SUBMITTED TO DISTRICT: _____

ACTING
PROJECT MANAGER: BRANDT TELEPHONE: 434-2022

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 0

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: ~~Great Falls~~

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: April 1, 1983

PROJECT NO.: FR 10-3 (4) 91 DATE SURVEY AUTHORIZED: 1-25-82

PROJ. NAME: Box Elder - Havre DATE WORK STARTED: 1-28-82

LENGTH: 13.6 Miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: March 30, 1983

ACTING PROJECT MANAGER: G.W. Stabio TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: 6 % COMPLETE: 100%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: 3130
GREAT FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: April, 4, 1983

PROJECT NO.: FR 24-3(3)76 U-4 DATE SURVEY AUTHORIZED: Mar. 2, 1983

PROJ. NAME: Rogers Pass-East West Section DATE WORK STARTED: _____

LENGTH: 3.48 miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: S. W. Newton TELEPHONE: 562-3888

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 0

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: 3130 - Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: April 4, 1983

PROJECT NO.: F33 3-2(9)46 DATE SURVEY AUTHORIZED: Dec. 22, 1982

PROJ. NAME: FAP Rt. #3 Road DATE WORK STARTED: Feb. 23, 1983

LENGTH: 3.21 Miles ESTIMATED COMPLETION DATE: March 7, 1983

DATE SUBMITTED TO DISTRICT: March 7, 1983

PROJECT MANAGER: G. Engerson TELEPHONE: 453-2573

NO. PERSONNEL ASSIGNED: 1 % COMPLETE: 100

Work consisted of checking field notes and preparing the Milar.

DISTRICT: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: 3130 - Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: April 4, 1983

PROJECT NO.: F 3-2(11)28 DATE SURVEY AUTHORIZED: Jan. 26, 1983

PROJ. NAME: Freezeout Lake E.&W. DATE WORK STARTED: March 2, 1983

LENGTH: 12.5 Miles ESTIMATED COMPLETION DATE: April 15, 1983

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G. Engerson TELEPHONE: 453-2573

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 66%

Activities include re-establishing centerline and running bench levels. Cross-sectioning is in progress.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Gt. FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 3/29/83

PROJECT NO.: BR 9039(9) DATE SURVEY AUTHORIZED: 1-7-83

PROJ. NAME: DRY FORK MARIAS DATE WORK STARTED: 2/28/83

LENGTH: 0.4 ESTIMATED COMPLETION DATE: 3/31/83

DATE SUBMITTED TO DISTRICT: _____

ACTING PROJECT MANAGER: BRANDT TELEPHONE: 454-2022

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 99 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: MARCH 29, 1983

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
F1-10(10)648 BRINVILLE-WEST	P.M.S. OVERLAY	P.I.H.	24	50	4/29/83
F 22-3(1)81 GILBERTSON-NORTH	P.M.S. OVERLAY	P.I.H.	152	60	4/29/83
RE 25-1(2)46 MISSOURI R. NEAR WOLF PT.	GR, GRAVEL, P.M.S. & DRAIN.	PUBLIC HEARING	0	1	12/31/83
F 26-1(1)3 SIDNEY-N. DAK. LINE	GR, GRAVEL, P.M.S.	PUBLIC HEARING	44	7	12/31/83
RS 245-1(1)0 JORDAN-NORTHWEST	P.M.S. OVERLAY GR. & GRAVEL SURF.	P.I.H.	72	20	9/30/83
RS 344-1(2)15 FROID-WEST	GR, GRAVEL, P.M.S. & DRAIN	P.I.H.	96	30	6/15/83

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 03-31-83

PROJECT NO.: FRI-10 (2) 626

PROJ. NAME: Brockton East

LENGTH: 13 Miles

COUNTY: Roosevelt

CONTRACT TIME: 22 W.D.

ORDER TO PROCEED DATE: 10-13-82

% COMPLETE: 2

% TIME USED: 2

NO. MEN EMPLOYED: 2

CONTRACT AMOUNT: $1,650,279.00

CONTRACTOR: Meyer Const. Co.

FROM (town): Billings

AWARD DATE: 09-24-82

DATE WORK STARTED: 10-13-82

PROBABLE COMPLETION DATE: [illegible]

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: [illegible]

TELEPHONE: [illegible]

NO. OF ENG. PERSONNEL EMPLOYED: 2

ADDRESS: Dept. of [illegible]
[illegible]

GENERAL: Mainlines at down in effect. Crushing & sta. [illegible] [illegible] at end of 24 days [illegible]. [illegible] 5 [illegible] Br. 5 is 100% complete. [illegible] [illegible] [illegible]. Construction layout is 50% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: MARCH 29, 1983

PROJECT NO.: FR 17-1(1)3
CONTRACT AMOUNT: $ 1,393,231.45
PROJ. NAME: NASHUA - SOUTHWEST
CONTRACTOR: HILDE CONSTR. CO. INC.
LENGTH: 8.9 MILES
FROM (town): GREAT FALLS MT.
COUNTY: VALLEY
AWARD DATE: 06-30-82
CONTRACT TIME: 80 W.D.
DATE WORK STARTED: 08-17-82
ORDER TO PROCEED DATE: 07-20-82
PROBABLE COMPLETION DATE: 06-15-83
% COMPLETE: 46
NO. DAYS WORKED PER WEEK:
% TIME USED: 59
NO. SHIFTS PER DAY:
NO. MEN EMPLOYED: ~
NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE: ~
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: DUROCHER
TELEPHONE: 746-3431
NO. OF ENG. PERSONNEL EMPLOYED:
ADDRESS: NASHUA, MT. 59248

GENERAL: NO WORK ON THE PROJECT DURING THE PAST PERIOD, THE PROJECT IS ON A WINTER SHUTDOWN.
ITEMS AND PERCENTS COMPLETE ARE AS FOLLOWS: GRADING = 99%; TOPSOIL = 80%; DRAINAGE = 100%; CRACK SEALING = 100%; GRAVEL = 96%; PLANT MIX = 0% AND SEAL AND COVER = 0%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 29, 1983

PROJECT NO.: F 22-2 (3) 40
PROJ. NAME: Plentywood-South
LENGTH: 4.7 miles
COUNTY: Sheridan
CONTRACT TIME:
ORDER TO PROCEED DATE:
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:

CONTRACT AMOUNT: $
CONTRACTOR:
FROM (town):
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE: July 1984
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: James E. Baldwin
NO. OF ENG. PERSONNEL EMPLOYED: 6

TELEPHONE: 787-5701
ADDRESS: P.O. Box 556
Culbertson, Montana 59218

GENERAL: 4 to 6 man engineering crew worked 18 days on construction layout this past period. Centerline is 100% complete, ROW line and referencing is 90% complete, Slope ~~xxxxxx~~ staking is 1% complete, Bench Levels are 100% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-29-83

PROJECT NO.: F26-(2)0 Units 1 & 2 Sidney East

PROJ. NAME: RTF 62-2(3)20 SIDNEY NORTH

LENGTH: 17.8 miles

COUNTY: Richland

CONTRACT TIME: 120 W.D.

ORDER TO PROCEED DATE: 4-22-82

% COMPLETE: 99

% TIME USED: 67

NO. MEN EMPLOYED: 0

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,368,900.25

CONTRACTOR: Border States Paving Inc.

FROM (town): Fargo, North Dakota

AWARD DATE: 4-1-82

DATE WORK STARTED: MAY 18, 1982

PROBABLE COMPLETION DATE: 6-1-82

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A

PROJECT MANAGER: Bernard Kelly

TELEPHONE: 365-2877

NO. OF ENG. PERSONNEL EMPLOYED: 0

ADDRESS: Dept. of Highways Glendive Mont. 59330

GENERAL: Project RTF 62-2(3)20, Sidney North is complete.

Project F26-1(2)0 Unit 1, Project is complete (except for some clean up work)

Project F26-1(2)0 U-2, The seeding and Fertilization and some clean up work on ditches remains to be completed. Notes are in District office for final check.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLDV.

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: MARCH 29, 1983

PROJECT NO.: ER-27-2(3)35
PROJ. NAME: Baker North
LENGTH: 8.9 Miles
COUNTY: Fallon
CONTRACT TIME: 70 W.D.
ORDER TO PROCEED DATE: 4-16-82
% COMPLETE: 78%
% TIME USED: 94%
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: ~

CONTRACT AMOUNT: $1,063,479.10
CONTRACTOR: Meyer Constr. Co.
FROM (town): Billings, Mont.
AWARD DATE: 11-30-81
DATE WORK STARTED: 6-2-82
PROBABLE COMPLETION DATE: 7-1-83
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: —

EFFECTIVE OPENING DATE: N/A

PROJECT MANAGER: Gerald Kuester Q.O.E. TELEPHONE: 365-5296

NO. OF ENG. PERSONNEL EMPLOYED: — ADDRESS: Dept of Hwys
Glendive, Mont. 59330

GENERAL: Checking of Construction notes by the District Office is 60% Complete. Prime Contractor, Meyer Constr. Co. has Completed all major items except seal and cover, which will not be Completed until the Summer of 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: MARCH 29-1983

PROJECT NO.: F 27-3(2)80
PROJ. NAME: WIBAUX "I" CONN.
LENGTH: 1.5 mi.
COUNTY: WIBAUX
CONTRACT TIME: 110 W.D.
ORDER TO PROCEED DATE: 4-16-82
% COMPLETE: 97
% TIME USED: 75
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,339,646.80
CONTRACTOR: MEYER CONSTR CO.
FROM (town): Billings, Mont.
AWARD DATE: 11-30-81
DATE WORK STARTED: 5-11-82
PROBABLE COMPLETION DATE: 6-1-83
NO. DAYS WORKED PER WEEK: N/A
NO. SHIFTS PER DAY: N/A
NO. HOURS PER SHIFT: N/A

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: H. KELLY
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 365-2877
ADDRESS: Glendive, MT.

GENERAL: ALL WORK was suspended on 12-9-82 for winter shutdown.

ALL items Remain 97% To 100% Complete Topsoil placement, Seeding and FERTILIZING being the major work remaining.

Project notes checked by District office is estimated at 90% Complete with no personnell assigned to the project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3/29/83

PROJECT NO.: BR-505-3B(4)
CONTRACT AMOUNT: $ 69,009.45
PROJ. NAME: OTTER CREEK-BEAR CREEK
CONTRACTOR: Swan & Sons Const. Co.
LENGTH: 0.04; Grg & Struct. Demolitions
FROM (town): Anaconda, Mt.
COUNTY: Powder River
AWARD DATE: August 24, 1982
CONTRACT TIME: 50 W.D.
DATE WORK STARTED: 10-5-82
ORDER TO PROCEED DATE: 9-14-82
PROBABLE COMPLETION DATE: 4-82
% COMPLETE: 66
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 72%
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED:
NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: D.J. Strohmayer
TELEPHONE: 232-1093
NO. OF ENG. PERSONNEL EMPLOYED:
ADDRESS: Dept. of Highways
Miles City, Mt. 59301

GENERAL: Contractor Resumed work 3-21-83. Work consisted of digging out for Cutoff Wall at Otter Creek and pouring same. Also excavated & and placed bedding for pipe at Bear Creek. The culvert is in place but not backfilled. The Remaining items and percentages complete are as follows; Grading 36%, Remove Structures 100% and Culverts 75%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3/29/83

PROJECT NO.: F CT 39-1(4) 27
PROJ. NAME: Colstrip - Forsyth Center Section
LENGTH: 10.9 mi.
COUNTY: Rosebud
CONTRACT TIME: 180
ORDER TO PROCEED DATE: 7/21/81
% COMPLETE: 85
% TIME USED: 92
NO. MEN EMPLOYED: 4
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 6,789,352.18
CONTRACTOR: Hilde Const. Co. Inc.
FROM (town): Great Falls, Mt.
AWARD DATE: 6/18/81
DATE WORK STARTED: 7/29/81
PROBABLE COMPLETION DATE: 6/83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Don Stewart
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 232-1093
ADDRESS: Dept. of Highways
Miles City, Mt 59301

GENERAL: Work was resumed on this project March 7, 1983. Work since that date consisted of detour removal at Stockpass Structures and some minor clean up. Work and percentages completed to date are as follows: Grading - 100%; Drainage 98%; Gravel - 99%; Plant mix - 83%; misc. - 80%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 5230

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 29, 83

PROJECT NO.: F-CJ 38-1(8)27 Structures Only

PROJ. NAME: (Flathead Center Scales)

LENGTH:

COUNTY: Roosevelt

CONTRACT TIME: 210 W.D.

ORDER TO PROCEED DATE: —

% COMPLETE: 97

% TIME USED: —

NO. MEN EMPLOYED: 2 BOE

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $

CONTRACTOR: Stetten Constr. Co.

FROM (town): Great Falls Montana

AWARD DATE:

DATE WORK STARTED: 7-9-82

PROBABLE COMPLETION DATE: 4-15-83

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Walter O. Dare

TELEPHONE: 232-1083

NO. OF ENG. PERSONNEL EMPLOYED: 2

ADDRESS: 38 Cee Street, Miles City, Mt.

GENERAL:

Sub-Contractor Stetten Const. Co. Worked 5 expert-hours Shifts during the past period performing clean-up and minor work on the stock passes at Sta. 186+32, 795+08 & 834+67.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 5230

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 29, 1983

PROJECT NO.: F-CT-RDS 39-1(7)38 STRUCTURES ONLY

CONTRACT AMOUNT: $ 1,737,289.65 STRUCTURES ONLY

PROJ. NAME: Colstrip - Forsyth Elwell's Creek

CONTRACTOR: Stetten Const. Co.

LENGTH: 6.4 Miles

FROM (town): Great Falls, Montana

COUNTY: Rosebud

AWARD DATE: 11-30-81

CONTRACT TIME: 210 W.D.

DATE WORK STARTED: 2-15-82

ORDER TO PROCEED DATE: 4-16-82

PROBABLE COMPLETION DATE: 6-30-83

% COMPLETE: 86

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 60

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 5 AVE

NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Walter D. Dune

TELEPHONE: 232-1093

NO. OF ENG. PERSONNEL EMPLOYED: 2

ADDRESS: 38 Cee Street, Miles City, Mt.

GENERAL: Sub-Contractor Stetten Construction Co., Worked up eight-hour shifts during the past period trying to steel for the deck-slab and back walls. Bridge Over B.N. Inc., Sta. 995+14.9

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3/29/83

PROJECT NO.: FCT RRS 39-1(7)38
PROJ. NAME: Colstrip, Forsyth Crooks Creek Sec.
LENGTH: 6.4 miles
COUNTY: Rosebud
CONTRACT TIME: 200
ORDER TO PROCEED DATE: 4/16/82
% COMPLETE:
% TIME USED: 61
NO. MEN EMPLOYED: 40 Ave.
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $6,479,096.93
CONTRACTOR: Hilde Const. Co. Inc.
FROM (town): Great Falls, Mt.
AWARD DATE: 11/30/81
DATE WORK STARTED: 12/8/81
PROBABLE COMPLETION DATE: 7/83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Don Stewart
NO. OF ENG. PERSONNEL EMPLOYED: 9

TELEPHONE: 232-1093
ADDRESS: Dept. of Highways
Miles City, Mt.

GENERAL: Work resumed on this project March 7, 1983. Work Consisted of grading, Surfacing, and fencing. Paving operations were resumed on 3/16/83. Items and percentage of Completion are as follows: Grading - 99%; Drainage - 82%; Surfacing - 65%; Guardrail - 10%; Fencing - 55%

DL

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: MARCH 29, 1983

PROJECT NO.: RS 242-1(5)38
CONTRACT AMOUNT: $ 1,133,333.77
PROJ. NAME: LORING-NORTH
CONTRACTOR: HILDE CONSTR. CO. INC.
LENGTH: 5.0 MILES
FROM (town): GREAT FALLS
COUNTY: PHILLIPS
AWARD DATE: 11-30-81
CONTRACT TIME: 100 W.D.
DATE WORK STARTED: 04-29-82
ORDER TO PROCEED DATE: 04-16-82
PROBABLE COMPLETION DATE: 06-15-83
% COMPLETE: 90
NO. DAYS WORKED PER WEEK:
% TIME USED: 66
NO. SHIFTS PER DAY:
NO. MEN EMPLOYED: —
NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE: —
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: DUROCHER
TELEPHONE: 746-3431
NO. OF ENG. PERSONNEL EMPLOYED:
ADDRESS: NASHUA, MT. 59248

GENERAL: ALL ITEMS ARE 100% COMPLETE WITH THE EXCEPTION OF SEAL AND COVER MATERIAL WHICH WILL NOT BE COMPLETED UNTILL AFTER THE SEAL AND COVER DATE OF MAY 15, 1983

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: march 29, 1983

PROJECT NO.: RS 252-1(30)0
PROJ. NAME: CIRCLE-WELDON
LENGTH: 10.9 miles
COUNTY: mc Cone
CONTRACT TIME: 75 W.D.
ORDER TO PROCEED DATE:
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $
CONTRACTOR:
FROM (town):
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: H. Kelly
NO. OF ENG. PERSONNEL EMPLOYED: 5-6

TELEPHONE: 365-2877
ADDRESS: Glendive, Mt.

GENERAL: a 5 to 6 man survey crew worked Two days this Post Period, locating Bench marks and running levels From station 32+63.6 to 380+00.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-29-83

PROJECT NO.: SR-254-1(2)13
PROJ. NAME: Glendive - Richey
LENGTH: 6.9 miles
COUNTY: Dawson
CONTRACT TIME: 60 W.D.
ORDER TO PROCEED DATE:
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $
CONTRACTOR:
FROM (town):
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: Bernard Kelly
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 365-2877
ADDRESS: Dept of Highways
Glendive Montana 59330

GENERAL:

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 29, 1983

PROJECT NO.: BRS 323-1(5)56
CONTRACT AMOUNT: $362,955.89
PROJ. NAME: Little Missouri R. BR.
CONTRACTOR: CoP Constr. Co.
LENGTH: 0.7 Miles
FROM (town): Billings, MT.
COUNTY: Carter
AWARD DATE: 5-20-82
CONTRACT TIME: 120 W.D.
DATE WORK STARTED: 7-15-82
ORDER TO PROCEED DATE: 6-14-82
PROBABLE COMPLETION DATE: May 1983
% COMPLETE: 98
NO. DAYS WORKED PER WEEK:
% TIME USED: 81
NO. SHIFTS PER DAY:
NO. MEN EMPLOYED:
NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: Ken. Quale
TELEPHONE: 365-2877
NO. OF ENG. PERSONNEL EMPLOYED:
ADDRESS: Dept. of Highways
Glendive, MT. 59330

GENERAL: No work on project, this past period.

Final pay quantity notes are being checked in the District office.

work left to be done, Consists of the placement of topsoil near the bridge ends, seeding and Fertilizing on the entire project, and some Concrete finishing work on the bridge barriers.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: MARCH 29, 1983

PROJECT NO.: RS 438-1(3)21
PROJ. NAME: NASHUA - NORTH
LENGTH: 3.9 MILES
COUNTY: VALLEY
CONTRACT TIME:
ORDER TO PROCEED DATE:
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $
CONTRACTOR:
FROM (town):
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: DUROCHER
TELEPHONE: 746-3431
NO. OF ENG. PERSONNEL EMPLOYED: 2 TO 5
ADDRESS: NASHUA, MT. 59248

GENERAL: CONSTRUCTION LAYOUT AND SLOPE STAKING IN PROGRESS. SLOPE STAKING NOTES WITH GRADING QUANTITIES WERE RETURNED FROM HELENA WITH A EXCESS OF UNCLASSIFIED EXCAVATION, THEREFORE A 2 TO 5 MAN SURVEY CREW BEGAN MAKING CENTERLINE REVISIONS, GRADE CHANGE AND RESETTING SLOPE STAKES NEAR END OF PROJECT STATION 1313+ TO 1354+ END OF CONNECTION. ITEMS AND PERCENT COMPLETE ARE: CENTERLINE = 100%, BENCH MARKS = 100%, SLOPE STAKING 95%; RIGHT OF WAY 85% & DRAINAGE 95%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3/29/83

PROJECT NO.: SMP 2899-82
PROJ. NAME: Crushing & Stockpiling
LENGTH: —
COUNTY: Custer, Melone, Dawson & Garfield
CONTRACT TIME: 109 W.O.
ORDER TO PROCEED DATE: 11-19-82
% COMPLETE: 0
% TIME USED: 23
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 354,875.00
CONTRACTOR: Prince Inc.
FROM (town): Forsyth, Mt.
AWARD DATE: 10-29-82
DATE WORK STARTED:
PROBABLE COMPLETION DATE: 8-83
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: D.S. Stechmayer
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 232-1093
ADDRESS: Dept. of Highways Miles City, Mt. 59301

GENERAL: The Preconstruction Conference for this project was held 3-29-83 in Miles City. At this time Prince advised they plan to sub some of the project to Kanitz Contracting, who plans to start as soon as the Sub-Contract is approved. They plan to start in the pit in Garfield Co.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 29, 1983

PROJECT NO.: SMP 3699-82

CONTRACT AMOUNT: $ 245,425.00

PROJ. NAME: Crushing & Stockpiling

CONTRACTOR: Francis Maggli, Inc.

LENGTH: ~

FROM (town): Glasgow Mt.

COUNTY: Phillips, Blaine & McCone

AWARD DATE: 10-29-82

CONTRACT TIME: 75 W.D.

DATE WORK STARTED: 2-14-83

ORDER TO PROCEED DATE: 11-19-82

PROBABLE COMPLETION DATE: 8-83

% COMPLETE: 18

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 25

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 5

NO. HOURS PER SHIFT: 10

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Durocher

TELEPHONE: 746-3431

NO. OF ENG. PERSONNEL EMPLOYED: 2

ADDRESS: Nashua, Mt. 59524

GENERAL: Work During the Period Consisted of Producing And Stock Piling 15,000 Tons of 1/2" Top Surfacing From the Willie Doll Pit in Phillips County. 5,000 Tons Will Be Paid under Change Order Number One. The Crushing Operation Overall is 18 % Complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 03-31-83

PROJECT NO.: PMS 4143 (31) 0-3

PROJ. NAME: Pavement Markings

LENGTH: N/A

COUNTY: Roosevelt-Richland (Custer-Powder River)

CONTRACT TIME: 45 W. D.

ORDER TO PROCEED DATE: 5-17-82

% COMPLETE: 13

% TIME USED: 23

NO. MEN EMPLOYED: 0

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 64 378.59

CONTRACTOR: Mark Bite Lines

FROM (town): Billings

AWARD DATE: 03-23-82

DATE WORK STARTED: 07-21-82

PROBABLE COMPLETION DATE: 06-1-83

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: [illegible]

TELEPHONE: [illegible]

NO. OF ENG. PERSONNEL EMPLOYED: [illegible]

ADDRESS: [illegible]

GENERAL: [illegible]

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 29, 1983

PROJECT NO.: M-500G (3) M-RRS 5007 (1)
PROJ. NAME: N. Anderson Ave. - Glendive.
LENGTH: 0.5 miles
COUNTY: Dawson
CONTRACT TIME: 180 W. D.
ORDER TO PROCEED DATE: 10-18-82
% COMPLETE: 5
% TIME USED: 0
NO. MEN EMPLOYED: 5
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,087,273.54
CONTRACTOR: COP Constr. Co.
FROM (town): Billings, MT.
AWARD DATE: 9-24-82
DATE WORK STARTED: 1-24-82
PROBABLE COMPLETION DATE: Dec. 1983
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: Ken. Quale
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 365-2877
ADDRESS: Dept. of Highways
Glendive, MT. 59330

GENERAL: Burlington Northern Railroad Co. Completed work on the superstructure portion of the Temporary Trestle's. Sway bracing will be erected as the Contractor removes the grade from under the superstructure.

Contractor's work consisted of installing two drainage pipes, and minor grading work. Began excavating for footings on end Bents - 3-29-83.

Engineering layout is 50% Complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-29-83

PROJECT NO.: BR 9036(9)
PROJ. NAME: Beaver Creek Bridge
LENGTH: 0.026 Miles
COUNTY: Phillips
CONTRACT TIME: 80 WD
ORDER TO PROCEED DATE: 07-20-82
% COMPLETE: 97
% TIME USED: 58
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 157,828.50
CONTRACTOR: McIntyre Construction Co.
FROM (town): Great Falls, Mt.
AWARD DATE: 06-30-82
DATE WORK STARTED: 08-31-82
PROBABLE COMPLETION DATE: 06-83
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: 11-15-82
PROJECT MANAGER: Larry K. Greufe
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 653-~~XXXX~~ 1050
ADDRESS: Dept. of Highways
Wolf Point, Mt. 59201

GENERAL: ~~XXXXX~~ No work this period.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3/29/83

PROJECT NO.: I94-4(64)148
PROJ. NAME: SHIRLEY-WEST
LENGTH: 5.9 MILES
COUNTY: CUSTER
CONTRACT TIME:
ORDER TO PROCEED DATE:
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ NOT AWARDED
CONTRACTOR:
FROM (town):
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: SWANSON
NO. OF ENG. PERSONNEL EMPLOYED: 13

TELEPHONE: 232-1093
ADDRESS: DEPT OF HWYS
MILES CITY, MT.

GENERAL: THIS PROJECT WAS LET MARCH 24, 1983. CENTERLINE, R/W LINES, AND LEVELS ARE COMPLETE. 5.7 MILES ARE STAKED. 1.5 MILES OF CULVERTS ARE STAKED

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: April 1 1983

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
F 4-1(2)26 Bridger-Fromberg	Reconstruction	Final Check	32	65	5/85
F 23-1(2)2 Miles City So. North Sect	Reconstruction Urban Widen & Overlay	Final Check	120	68	4/84
RS 362-1(1)42 Molt-Rimrock Road Ext	Reconstruction	Public Hearing	0	1	12/85
RS 381-1(1)0 Goulding Creek Road	Grade and Gravel Dbl. Shot Bitum	P.I.H.	128	48	6/83
RS 426-2(1)0 Hanover Road	Grade and Gravel	P.I.H Public Hearing	24	10	8/83

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: April 4, 1983

PROJECT NO.: IR 90-8 (94) 437 U-1

CONTRACT AMOUNT: $ 1,256,338.75

PROJ. NAME: Rossmain-Lockwood

CONTRACTOR: MEYERS CONSTRUCTION CO.

LENGTH: 3.6 miles

FROM (town): Billings, Montana

COUNTY: Yellowstone

AWARD DATE: April 29, 1982

CONTRACT TIME: 100 working days

DATE WORK STARTED: July 19, 1982

ORDER TO PROCEED DATE: May 24, 1982

PROBABLE COMPLETION DATE: May 1, 1983

% COMPLETE: 88%

NO. DAYS WORKED PER WEEK: 0

% TIME USED: 87%

NO. SHIFTS PER DAY: 0

NO. MEN EMPLOYED: 0

NO. HOURS PER SHIFT: 0

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: K. W. Hartman

TELEPHONE: 252-4138

NO. OF ENG. PERSONNEL EMPLOYED: 0

ADDRESS: Billings, Montana

GENERAL: No work has been done on the project. Contractor is presently on winter shut-down. No engineering time has been charged to the project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: April 4, 1983

PROJECT NO.: IR 90-8 (94) 437 U-2

PROJ. NAME: Mossmain-27th Street

LENGTH: 12.2 miles

COUNTY: Yellowstone

CONTRACT TIME: 100 working days

ORDER TO PROCEED DATE: 10-20-82

% COMPLETE: 10%

% TIME USED: 0

NO. MEN EMPLOYED: 2

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,368,810.63

CONTRACTOR: Empire Sand & Gravel Co., Inc.

FROM (town): Billings, Montana

AWARD DATE: September 24, 1982

DATE WORK STARTED: November 29, 1982

PROBABLE COMPLETION DATE: July 1, 1983

NO. DAYS WORKED PER WEEK: 1

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: R. W. Hartman

NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 252-4138

ADDRESS: 424 Morey
Billings, Montana

GENERAL: The contractor has worked one shift and employed two men erecting construction signing on the project. One engineer has charged one man-days to the project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: MARCH 30, 1983

PROJECT NO.: RTF 4-2(4)50
CONTRACT AMOUNT: $1,322,548.60
PROJ. NAME: LAUREL - SOUTH
CONTRACTOR: EMPIRE SAND & GRAVEL
LENGTH: 10.9 MILES
FROM (town): BILLINGS
COUNTY: CARBON & YELLOWSTONE
AWARD DATE: MAY 21, 1982
CONTRACT TIME: 100 WORKING DAYS
DATE WORK STARTED: AUGUST 2, 1982
ORDER TO PROCEED DATE: 6-14-82
PROBABLE COMPLETION DATE: 6-15-83
% COMPLETE: 27
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 69
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 9
NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: G.M. LORAN
TELEPHONE: 248-3827
NO. OF ENG. PERSONNEL EMPLOYED: 7
ADDRESS: DEPT. OF HIGHWAYS
BILLINGS, MONTANA

GENERAL: THE CONTRACTOR HAS BEEN PROCESSING AND CONTRACTING SHOULDER GRAVEL; INSTALLING PIPE; CALIBRATING HOT PLANT & PRODUCING PLANT MIX. PAVING IS 12% COMPLETE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-30-83

PROJECT NO.: F16-1(6)1
PROJ. NAME: EXPOSITION DRIVE
LENGTH: 0.5 MILES
COUNTY: YELLOWSTONE
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: 9-14-82
% COMPLETE: 18%
% TIME USED: 12%
NO. MEN EMPLOYED: 31
ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $ 1,344,793.85
CONTRACTOR: EMPIRE SAND + GRAVEL CO, INC.
FROM (town): BILLINGS
AWARD DATE: 8-24-82
DATE WORK STARTED: 12-15-82
PROBABLE COMPLETION DATE: 8-1-83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: —

PROJECT MANAGER: R. BAKICH
NO. OF ENG. PERSONNEL EMPLOYED: 8

TELEPHONE: 245-9802
ADDRESS: DEPT. of HWYS
BILLINGS, MT.

GENERAL: WORK CONSISTED OF GRADING, SURFACING WITH 1½" CBC MATERIAL, DRAINAGE AND ELECTRICAL WORK. ITEMS AND PERCENTAGES OF COMPLETION ARE AS FOLLOWS: GRADING ITEMS 12%, MISC. ITEMS 16%, STORM SEWER ITEMS 69%, SURFACING ITEMS 13%, ELECTRICAL ITEMS 1% AND ADJUST of WATER MAIN ITEM IS 50%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-30-83

PROJECT NO.: F16-1(13)3 CONTRACT AMOUNT: $ 2,508,341.30

PROJ. NAME: WICKS LANE TO BENCH BLVD CONTRACTOR: EMPIRE SAND & GRAVEL CO, INC.

LENGTH: 1.2 MILES FROM (town): Billings

COUNTY: YELLOWSTONE AWARD DATE: 1-8-82

CONTRACT TIME: 150 W. D. DATE WORK STARTED: 2-26-82

ORDER TO PROCEED DATE: 4-16-82 PROBABLE COMPLETION DATE: 4-15-83

% COMPLETE: 99% NO. DAYS WORKED PER WEEK: 5

% TIME USED: 80% NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 3 NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: —

PROJECT MANAGER: R. BAKICH TELEPHONE: 245-9802

NO. OF ENG. PERSONNEL EMPLOYED: 2 ADDRESS: DEPT. of HWYS
BILLINGS, MT.

GENERAL: WORK CONSISTED OF SEEDING THE PROJECT. ITEMS AND PERCENTAGES OF COMPLETION ARE AS FOLLOWS: STRIPING ITEMS 99%, MISC. ITEMS 96% AND ALL OTHER ITEMS 100%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: MARCH 30, 1983

PROJECT NO.: FR 28-2(4) 70 4-1
PROJ. NAME: RED LODGE-ROBERTS SECT.
LENGTH: 12.1 MILES
COUNTY: CARBON
CONTRACT TIME: 120 WORKING DAYS
ORDER TO PROCEED DATE: 9-14-82
% COMPLETE: 24
% TIME USED: 22
NO. MEN EMPLOYED: 12
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,782,258.66
CONTRACTOR: PETER KIEWIT SONS CO.
FROM (town): SHERIDAN, WYO.
AWARD DATE: AUGUST 24, 1982
DATE WORK STARTED: SEPT. 22, 1982
PROBABLE COMPLETION DATE: 7-15-83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G. M. LORAN
NO. OF ENG. PERSONNEL EMPLOYED: 4

TELEPHONE: 248-3827
ADDRESS: DEPT. OF HIGHWAYS
BILLINGS, MONTANA

GENERAL: PETER KIEWIT SONS CO. HAS BEEN BURYING BRUSH; EXCAVATING FOR FILTER MATERIAL, GRAVEL BLANKET, CHANNEL CHANGES & PIPE ENDS; CLEANING CONC. BOXES & INSTALLING PIPE.

ROTH CONSTRUCTION CO. HAS BEEN EXCAVATING FOR CONCRETE BOXES, FORMING FOR CONCRETE BOXES & POURING CONCRETE BOXES.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: MARCH 31, 1983

PROJECT NO.: F-48-1 (4) 1

CONTRACT AMOUNT: $ 13,584.00

PROJ. NAME: STORM SEWER REPAIR

CONTRACTOR: SALVESON CONSTRUCTION CO.

LENGTH: 00 MILES

FROM (town): HARDIN, MONTANA

COUNTY: BIG HORN

AWARD DATE: 2-28-83

CONTRACT TIME: 15 WD

DATE WORK STARTED:

ORDER TO PROCEED DATE: 2-28-83

PROBABLE COMPLETION DATE: 5-6-83

% COMPLETE: 0

NO. DAYS WORKED PER WEEK: 0

% TIME USED: 0

NO. SHIFTS PER DAY: 0

NO. MEN EMPLOYED: 0

NO. HOURS PER SHIFT: 0

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: SCHAAK

TELEPHONE: 665-3666

NO. OF ENG. PERSONNEL EMPLOYED: 1

ADDRESS: DEPT. OF HIGHWAYS
HARDIN, MONTANA

GENERAL: The Pre-Construction conference was held on 3-23-83.
The contractor plans to begin work on the project on April 4, 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4/1/83

PROJECT NO.: F 57-2(4)21

PROJ. NAME: Geyser-Stanford

LENGTH: 12.7 Miles

COUNTY: Judith Basin

CONTRACT TIME: 180 Working Days

ORDER TO PROCEED DATE: 5/21/81

% COMPLETE: 99%

% TIME USED: 110%

NO. MEN EMPLOYED: 3

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 4,385,713.05

CONTRACTOR: Rehbein Contracting, Inc.

FROM (town): Plains, Montana

AWARD DATE: 5/1/81

DATE WORK STARTED: 6/4/81

PROBABLE COMPLETION DATE: 4/1/83

NO. DAYS WORKED PER WEEK: 2

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Carl W. Park

NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 538-8731

ADDRESS: P.O. Box 491
Lewistown, Mt. 59457

GENERAL: All major items are 100% complete. Prime contractor worked six 8 hour shifts with 3 men employed. Work consisted of painting & signing of comfort station interior. Erection & installation of display case remains to be accomplished. Compilation of final estimate and supporting data is 99% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 25, 1983

PROJECT NO.: FR 63-1 (1) U-1

PROJ. NAME: Harlowton-North

LENGTH: 10.2 Miles

COUNTY: Wheatland

CONTRACT TIME: 120 working days

ORDER TO PROCEED DATE: 4/22/82

% COMPLETE: 86

% TIME USED: 76

NO. MEN EMPLOYED:

CONTRACT AMOUNT: $ 1,989,520.68

CONTRACTOR: McIntyre Const. Co.

FROM (town): Great Falls, Mt.

AWARD DATE: 4/1/82

DATE WORK STARTED: 4/26/82

PROBABLE COMPLETION DATE: 7/1/83

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: R. Passow

NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 538-8731

ADDRESS: Lewistown

GENERAL: No contractor personnel on the project at this time.

Field notes have been ch4cked by Division Office and the final quantities are being placed on the Construction Linens Project final is 90% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: MARCH 31, 1983

PROJECT NO.: F-92-1 (6) 530

PROJ. NAME: LODGE GRASS SOUTH

LENGTH: 11.0 MILES

COUNTY: BIG HORN

CONTRACT TIME: 100 WD

ORDER TO PROCEED DATE: 5-20-82

% COMPLETE: 25

% TIME USED: 83

NO. MEN EMPLOYED: ~~13~~ 0

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 770,782.10

CONTRACTOR: MEYER CONSTRUCTION COMPANY

FROM (town): BILLINGS, MONTANA

AWARD DATE: 4-29-82

DATE WORK STARTED: 9-20-82

PROBABLE COMPLETION DATE: 5-15-83

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A

PROJECT MANAGER: SCHAAK

NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 665-3666

ADDRESS: DEPT OF HIGHWAYS
HARDIN, MONTANA

GENERAL: No work was done on the project during the reporting period. The contractor plans to resume work on the project on April 4, 1983. Items and percents complete are as follows: Agg. Surf. 40%, Plant Mix Surf. 30%, Misc. 20%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4-4-83

PROJECT NO.: M1018(5)42
PROJ. NAME: 4TH AVE NO-BILLINGS
LENGTH: 0.663 MILES
COUNTY: YELLOWSTONE
CONTRACT TIME: 90 WORKING DAYS
ORDER TO PROCEED DATE: 4-18-83
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $786,265.00
CONTRACTOR: BARRY O'LEARY, INC.
FROM (town): BILLINGS, MONTANA
AWARD DATE: NOV. 30, 1982
DATE WORK STARTED:
PROBABLE COMPLETION DATE: 9-83
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: D.C. KITTELSON
NO. OF ENG. PERSONNEL EMPLOYED: 6

TELEPHONE: 245-2101
ADDRESS: DEPT. OF HIGHWAYS
BILLINGS, MONTANA

GENERAL: THERE WAS NO WORK ON THIS PROJECT THIS PERIOD. THE PRE-CONSTRUCTION CONFERENCE WAS HELD ON MARCH 23, 1983. WORK IS EXPECTED TO BEGIN NEAR APRIL 15, 1983 SLOPE STAKING, STAKING THE DROPINLETS AND MANHOLES & SETTING THE RADIUS POINTS HAVE BEEN COMPLETED.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4-4-83

PROJECT NO.: M7106(5) & M7109(3)
CONTRACT AMOUNT: $ 707,219.15
PROJ. NAME: Spring St. & 4th Ave.-Lewistown
CONTRACTOR: William Bros. Const.
LENGTH: 0.2 Miles & 0.4 Miles
FROM (town): Lewistown
COUNTY: Fergus
AWARD DATE: 09-24-82
CONTRACT TIME: 75 W.D.
DATE WORK STARTED: 10-13-82
ORDER TO PROCEED DATE: 10-18-82
PROBABLE COMPLETION DATE: 07-15-83
% COMPLETE:
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 27
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: ~~2~~ 3
NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Dale DeVore
TELEPHONE: 538-8731
NO. OF ENG. PERSONNEL EMPLOYED: 5
ADDRESS: Box 491
Lewistown, Mt. 59457

GENERAL: Work consisted of completing storm sewer truck line. Laterals and curb inlets are 50% complete. Grading and installation of structure at settlement basin is 50% complete. Completed ditch linning with bentonite. Items and percent are as follows: Traffic Control - 91%; Trench Exc. - 85%; Drainage Pipe - 85%; Manholes - 100%; Adjust water mains - 100%; Exc-Unclass. - 45%; Exc. Street - 15%; Special Borrow - 90%; Inlet Curbs - 50%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4-4-83

PROJECT NO.: RS 302-1(3)4
PROJ. NAME: RIMROCK RD-MULT (MIDDLE SECTION)
LENGTH: 7.4 MILES
COUNTY: YELLOWSTONE
CONTRACT TIME: 80 WORKING DAYS
ORDER TO PROCEED DATE: APR 18, 1983
% COMPLETE: 15%
% TIME USED: 0%
NO. MEN EMPLOYED: 20
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 983,349.80
CONTRACTOR: EMPIRE SAND & GRAVEL CO., INC.
FROM (town): BILLINGS, MONTANA
AWARD DATE: FEB. 28, 1983
DATE WORK STARTED: FEB. 28, 1983
PROBABLE COMPLETION DATE: 6-30-83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: D.C. KITTELSON
NO. OF ENG. PERSONNEL EMPLOYED: 8

TELEPHONE: 245-2101
ADDRESS: DEPT OF HIGHWAYS
BILLINGS, MONTANA

GENERAL: WORK BEGAN ON THIS PROJECT DURING THIS PERIOD. A PRECONSTRUCTION CONFERENCE WAS HELD ON 3-10-83. THE CRUSHED BASE, COVER MATERIAL & PLANT MIX MATERIAL HAS BEEN CRUSHED AND STOCKPILED. GRADING IS UNDERWAY FROM STA 703 TO 782. CULVERTS ARE BEING INSTALLED FROM STA. 643 TO 749. ITEMS AND PERCENTAGES OF COMPLETION AREAS FOLLOWS: MISC. - 3%; GRADING - 2%; DRAINAGE - 9%; SURFACING - 17% THE ℄ HAS BEEN RETRACED & STAKED. SLOPE STAKING HAS BEEN COMPLETED FROM STA 650 TO 782 [redacted]. THE CULVERT STAKING IS COMPLETE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: MARCH 31, 1983

PROJECT NO.: CT 314-1 (6) 33
PROJ. NAME: BUSBY- KIRBY
LENGTH: 12.4 MILES
COUNTY: BIG HORN
CONTRACT TIME:
ORDER TO PROCEED DATE:
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $
CONTRACTOR:
FROM (town):
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: SCHAAK
NO. OF ENG. PERSONNEL EMPLOYED: 5

TELEPHONE: 665-3666
ADDRESS: DEPT. OF HIGHWAYS
HARDIN, MONTANA

GENERAL: The project is scheduled to be let to contract in the May letting. Construction layout and staking is in progress. Slope staking has been completed. All drain culverts have been staked. Staking of the Farm Fence is underway.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3/31/83

PROJECT NO.: RS 294-1(4)12
PROJ. NAME: Lennep-East & West
LENGTH: 4.7 Miles
COUNTY: Meagher
CONTRACT TIME: 100 Working Days
ORDER TO PROCEED DATE: 05/20/82
% COMPLETE: 90%
% TIME USED: 52%
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 607,710.50
CONTRACTOR: McIntyre Construction Co.
FROM (town): Great Falls, Mt.
AWARD DATE: 04/29/82
DATE WORK STARTED: 06/28/82
PROBABLE COMPLETION DATE: 7/15/83
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Charles W. Buck
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 538-8731
ADDRESS: P.O. Box 491
Lewistown, Mt. 59457

GENERAL: No work was accomplished during this reporting period. All major contract items are 100% complete with the exception of seal and cover, which were deferred until 1983. Items and percentages of completion are as follows: Interim Striping-white and Interim Striping-yellow paint makes these items 45% complete; Traffic Control Devices are 26% complete; Traffic Control Flagging remains 19% complete. No engineering personnel were assigned to the project this reporting period.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4-4-83

PROJECT NO.: RS 416-1(3)1
PROJ. NAME: BILLINGS-SOUTH
LENGTH: 8.1 MILES
COUNTY: YELLOWSTONE
CONTRACT TIME: 100 WORKING DAYS
ORDER TO PROCEED DATE: 4-16-82
% COMPLETE: 93%
% TIME USED: 94%
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,484,106.60
CONTRACTOR: BARRY O'LEARY, INC.
FROM (town): BILLINGS, MONTANA
AWARD DATE: 2-4-82
DATE WORK STARTED: 3-10-82
PROBABLE COMPLETION DATE: 7-15-83
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: D.C. KITTELSON
NO. OF ENG. PERSONNEL EMPLOYED: 6

TELEPHONE: 245-2101
ADDRESS: DEPT OF HIGHWAYS
BILLINGS, MONTANA

GENERAL: THE PROJECT IS UNDER A WINTER SHUTDOWN WITH NO WORK DONE THIS PERIOD. ITEMS AND PERCENTAGES OF COMPLETION ARE AS FOLLOWS: MISC.-98%; GRADING-98%; DRAINAGE-99%; SURFACING-92%; SEEDING-100%; FENCING-99%; SIGNING-98%; ELECTRICAL-100%; STRIPING-43%; GUARDRAIL-100%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 3-30-83

PROJECT NO.: M1008 (3) DATE SURVEY AUTHORIZED: 1-11-83

PROJ. NAME: CENTRAL AVE & 19TH ST. WEST DATE WORK STARTED: 2-10-83

LENGTH: 0.11 MILES ESTIMATED COMPLETION DATE: 3-11-83

DATE SUBMITTED TO DISTRICT: 3-17-83

PROJECT MANAGER: R. BARICH TELEPHONE: 245-9802

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 100%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 3/31/83

PROJECT NO.: BRS-2 (1) 38 DATE SURVEY AUTHORIZED: 04/13/81

PROJ. NAME: RR STRUCTURE - SOUTH MOORE DATE WORK STARTED: 09/11/81

LENGTH: 0.8 MILES ESTIMATED COMPLETION DATE: N/A

DATE SUBMITTED TO DISTRICT: 12/28/82

PROJECT MANAGER: Charles W. Buck TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: NONE % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: April 4, 1983

PROJECT NO.: IR 90-9 (61) 486 DATE SURVEY AUTHORIZED: June 25, 1982

PROJ. NAME: Hardin West DATE WORK STARTED: February 1, 1983

LENGTH: 6.2 miles ESTIMATED COMPLETION DATE: 5-1-83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: R. W. Hartman TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 85%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: April 4, 1983

PROJECT NO.: IR 94-2 (23) 50 DATE SURVEY AUTHORIZED: June 25, 1982

PROJ. NAME: Hysham Hills DATE WORK STARTED: January 4, 1983

LENGTH: 10.0 miles ESTIMATED COMPLETION DATE: 5-1-83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: R. W. Hartman TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: 2 to 4 % COMPLETE: 85%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: April 4, 1983

PROJECT NO.: IR 90-8 (96) 416 DATE SURVEY AUTHORIZED: June 25, 1982

PROJ. NAME: Park City East & West DATE WORK STARTED: December 2, 1982

LENGTH: 17.0 Miles ESTIMATED COMPLETION DATE: 5-1-83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K. W. Hartman TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: 2 to 4 % COMPLETE: 25%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: April 4, 1983

PROJECT NO.: IR 90-8 (83) 385 DATE SURVEY AUTHORIZED: June 25, 1982

PROJ. NAME: Reedpoint East DATE WORK STARTED: November 16, 1982

LENGTH: 11.2 miles ESTIMATED COMPLETION DATE: 5-1-83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K. W. Hartman TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: 2 to 4 % COMPLETE: 85%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 3/31/83

PROJECT NO.: RRS 16-2 (1) 48

DATE SURVEY AUTHORIZED: 02/03/82

PROJ. NAME: RR WEST OF ROUNDUP

DATE WORK STARTED: 07/26/82

LENGTH: N/A

ESTIMATED COMPLETION DATE: N/A

DATE SUBMITTED TO DISTRICT: 12-28-82

PROJECT MANAGER: Charles W. Buck

TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: NONE

% COMPLETE: 80%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: March 25, 1983

PROJECT NO.: RS 297 ½ (1) 24

DATE SURVEY AUTHORIZED: 10/7/82

PROJ. NAME: Hedgesville-North

DATE WORK STARTED: 11/15/82

LENGTH: 8.0 Miles

ESTIMATED COMPLETION DATE: 4/31/83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: R. Passow.

TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: 2

% COMPLETE: 67

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 4-1-83

PROJECT NO.: _____ DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Bridge Inventory & Inspection DATE WORK STARTED: Continuing

LENGTH: _____ ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: 3-30-83

PROJECT MANAGER: D.R Taylor TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: 2 % COMPLETE: _____

Inspected & inventoried on-system and off-system bridges in the Billings and Lewistown areas of the district.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 3-31-83

PROJECT NO.: DF 314-1(1)18 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Busby - South DATE WORK STARTED: 3-2-83

LENGTH: 14.4 Miles ESTIMATED COMPLETION DATE: 7-31-83

DATE SUBMITTED TO DISTRICT: 3-28-83

PROJECT MANAGER: Sumnak TELEPHONE: 665-3666

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 6

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 4-4-83

PROJECT NO.: F16-1(17)12

DATE SURVEY AUTHORIZED: NOV 1, 1982

PROJ. NAME: BILLINGS-NORTH US87

DATE WORK STARTED: JAN. 20, 1983

LENGTH: 9.7 MILES

ESTIMATED COMPLETION DATE: [redacted] 4-30-83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: DC. KITTELSON

TELEPHONE: 245-2101

NO. PERSONNEL ASSIGNED: 6

% COMPLETE: 43%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

Direct Participation
Federal Highway Administration
October 1, 1982

January 10, 1983

MONTHLY PROGRESS REPORT
DIRECT FEDERAL CONSTRUCTION
MONTANA

PROJECT	LOCATION	LENGTH	TYPE WORK	PERCENT TIME USED	% WORK COMPLETED AND ESTIMATED COMPLETION DATE	CONTRACTOR AND CONTRACT AMOUNT
OM-AD 18(8)	Minuteman Missile Roads Choteau & Teton Counties	40.15	Crushed Aggregates Surfacing	127%	100% Completed 12/8/82	Konitz Contracting Inc. $612,178.00
FH 19-1(1)	Bitterroot-Salmon	1.415	Grading, drainage Base & hot Bituminous Pavement	78%	100% Completed 10/26/82	Clark Brothers Contractors $1,351,495.00
B.P.A. 1(1)	Clark Fork River Bridge Near Gold Creek Powell County		2 Bridge Replacement and Approaches	115%	100% Completed 10/13/82	E.F. Matelich Const. Co. $641,229.75
MT ERFO 81(1)	Kootenai National Forest		Surface, Bridges and Approaches	18%	25%	Darrell M. Binkerd Const. $313,554.00

JS/sb/214FF1